

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
NORTHERN											
REGION TOTAL		68853.53	796.35	770.53	291682.84	296123.70		20021.46			
DELHI											
STATE TOTAL		3048.40	18.84	13.13	6501.40	6756.04		1198.00			
SECTOR: STATE SECTOR		2235.40	13.10	13.13	4622.00	5199.07		385.00			
TYPE: THERMAL		135.00	0.00	0.00	0.00	0.00		135.00			
RAJGHAT TPS		135.00	0.00	0.00	0.00	0.00		135.00			
Unit 1	L	67.50	0.00	0.00	0.00	0.00		67.50	08/05/2015 13:40		RSD/LOW SCHEDULE
Unit 2	L	67.50	0.00	0.00	0.00	0.00		67.50	21/05/2015 10:20		RSD/LOW SCHEDULE
TYPE: THER (GT)		2100.40	13.10	13.13	4622.00	5199.07		250.00			
I.P.CCPP		270.00	1.71	1.91	663.10	546.82					
PRAGATI CCGT-III		1500.00	5.94	11.22	2073.40	2766.81		250.00			
PRAGATI CCPP		330.40	5.45	0.00	1885.50	1885.44					
SECTOR: PVT SECTOR		108.00	0.00	0.00	0.00	0.00		108.00			
TYPE: THER (GT)		108.00	0.00	0.00	0.00	0.00		108.00			
RITHALA CCPP		108.00	0.00	0.00	0.00	0.00		108.00			
SECTOR: CENTRAL SECTOR		705.00	5.74	0.00	1879.40	1556.97		705.00			
TYPE: THERMAL		705.00	5.74	0.00	1879.40	1556.97		705.00			
BADARPUR TPS		705.00	5.74	0.00	1879.40	1556.97	5	705.00			
Unit 1	L	95.00	0.00	0.00	0.00	0.00		95.00	17/10/2014 18:16		POLLUTION PROBLEM
Unit 2	L	95.00	0.00	0.00	0.00	0.00		95.00	24/09/2015 19:52		POLLUTION PROBLEM
Unit 3	L	95.00	0.00	0.00	0.00	0.00		95.00	09/10/2015 19:52		POLLUTION PROBLEM
Unit 4	L	210.00	2.87	0.00	939.70	717.84		210.00	16/10/2017 23:32		POLLUTION PROBLEM
Unit 5	L	210.00	2.87	0.00	939.70	839.13		210.00	16/10/2017 23:59		POLLUTION PROBLEM
HARYANA											
STATE TOTAL		5971.59	57.31	88.33	19814.10	24459.90		2197.76			
SECTOR: STATE SECTOR		2720.00	26.51	31.20	9591.10	9754.69		1400.00			
TYPE: THERMAL		2720.00	26.51	31.20	9591.10	9754.69		1400.00			
PANIPAT TPS		920.00	2.16	9.59	1502.60	2205.29	11	500.00			
Unit 5		210.00	0.00	4.60	0.00	97.39					
Unit 6		210.00	0.00	4.99	0.00	278.40					
Unit 7	S	250.00	2.16	0.00	754.60	1160.16		250.00	09/03/2018 22:05	16/03/2018 00.00.00	REHEATER TUBE LEAKAGE

" ** " CAPACITY FIGURES ARE TAKEN FROM MONTHLY REPORT OF P.D.M DIVISION AS ON THE LAST DAY OF THE PREVIOUS MONTH

* UNIT SYNCHRONISED, P = PLANNED OUTAGE, L = LONG DURATION OUTAGE, S = SHORT DURATION OUTAGE

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 8	S	250.00	0.00	0.00	748.00	669.34		250.00	06/03/2018 12:20		WATER WALL TUBE LEAKAGE
RAJIV GANDHI TPS		1200.00	14.55	14.41	4694.50	4216.96	5	600.00			
Unit 1		600.00	7.58	14.41	2340.80	2071.66					
Unit 2	S	600.00	6.97	0.00	2353.70	2145.30		600.00	27/02/2018 21:19		WATER WALL TUBE LEAKAGE
YAMUNA NAGAR TPS		600.00	9.80	7.20	3394.00	3332.44	11	300.00			
Unit 1	P	300.00	4.90	0.00	1697.00	1441.37		300.00	31/01/2018 22:27		CAPITAL MAINTENANCE
Unit 2		300.00	4.90	7.20	1697.00	1891.07					
SECTOR: PVT SECTOR		1320.00	12.22	14.73	3862.20	6772.54		660.00			
TYPE: THERMAL		1320.00	12.22	14.73	3862.20	6772.54		660.00			
MAHATMA GANDHI TPS		1320.00	12.22	14.73	3862.20	6772.54	7	660.00			
Unit 1		660.00	6.25	14.73	1987.50	3532.50					
Unit 2	S	660.00	5.97	0.00	1874.70	3240.04		660.00	08/03/2018 07:58		WATER WALL TUBE LEAKAGE
SECTOR: CENTRAL SECTOR		1931.59	18.58	42.40	6360.80	7932.67		137.76			
TYPE: THERMAL		1500.00	15.13	33.52	5182.30	7229.73					
INDIRA GANDHI STPP		1500.00	15.13	33.52	5182.30	7229.73	2				
Unit 1		500.00	5.29	12.10	1795.90	2400.89					
Unit 2		500.00	4.97	9.49	1701.70	2296.36					
Unit 3		500.00	4.87	11.93	1684.70	2532.48					
TYPE: THER (GT)		431.59	3.45	8.88	1178.50	702.94		137.76			
FARIDABAD CCPP		431.59	3.45	8.88	1178.50	702.94		137.76			
HIMACHAL PRADESH											
STATE TOTAL		9645.02	50.55	44.48	34929.50	37377.11		1071.00			
SECTOR: STATE SECTOR		3378.00	21.13	23.17	10271.30	11353.56		621.00			
TYPE: HYDRO		3378.00	21.13	23.17	10271.30	11353.56		621.00			
BASSI HPS		66.00	0.65	0.18	296.50	311.10		33.00			
BHAKRA H P S		1325.00	10.09	13.17	4437.90	4887.73		216.00			
DEHAR H P S		990.00	5.10	2.68	2793.00	3024.87		330.00			
GIRI BATA HPS		60.00	0.61	0.16	187.10	167.37					
KASHANG INTEGRATED HEP		195.00	0.26	0.14	240.60	195.06					
LARJI HPS		126.00	0.81	0.40	570.10	600.15		42.00			
PONG H P S		396.00	2.10	5.57	906.00	1556.49					
SAINJ HPS		100.00	0.48	0.30	311.80	129.81					

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
				PROG.	ACTUAL	10/03/2018				
SANJAY HPS	120.00	0.45	0.57	510.50	480.98					
UHL-III HPS	0.00	0.58	0.00	17.80	0.00					
SECTOR: PVT SECTOR	1784.00	6.52	5.39	7249.20	7587.46					
TYPE: HYDRO	1784.00	6.52	5.39	7249.20	7587.46					
ALLAIN DUHANGAN HPS	192.00	0.65	0.31	686.50	675.45					
BASPA HPS	300.00	0.97	0.87	1229.70	1317.75					
BUDHIL HPS	70.00	0.26	0.13	276.60	314.35					
CHANJU-I HPS	36.00	0.00	0.11	0.00	77.54					
KARCHAM WANGTOO HPS	1000.00	3.87	3.61	4168.70	4495.44					
MALANA HPS	86.00	0.35	0.18	336.50	342.22					
MALANA-II HPS	100.00	0.16	0.18	356.60	364.71					
SORANG HPS	0.00	0.00	0.00	0.00	0.00					
TIDONG HPS	0.00	0.26	0.00	194.60	0.00					
SECTOR: CENTRAL SECTOR	4483.02	22.90	15.92	17409.00	18436.09		450.00			
TYPE: HYDRO	4483.02	22.90	15.92	17409.00	18436.09		450.00			
BAIRA SIUL HPS	180.00	2.32	0.76	641.20	621.82		60.00			
CHAMERA- I HPS	540.00	3.77	2.21	2250.70	2295.14					
CHAMERA- II HPS	300.00	2.26	1.34	1412.60	1454.83					
CHAMERA-III HPS	231.00	1.29	0.79	1022.90	1047.88					
KOLDAM	800.00	3.55	2.04	2980.50	3262.92					
NATHPA JHAKRI HPS	1500.00	7.29	6.53	6621.90	7073.56					
PARBATI-III HPS	520.00	0.81	0.41	663.10	702.83		390.00			
RAMPUR HPS	412.02	1.61	1.84	1816.10	1977.11					
JAMMU AND KASHMIR										
STATE TOTAL	3294.00	42.02	18.24	14443.20	14483.56		378.00			
SECTOR: STATE SECTOR	1285.00	7.61	4.85	4439.10	5030.38		150.00			
TYPE: THER (GT)	175.00	0.00	0.00	0.00	0.00					
PAMPORE GPS (Liq.)	175.00	0.00	0.00	0.00	0.00					
TYPE: HYDRO	1110.00	7.61	4.85	4439.10	5030.38		150.00			
BAGLIHAR HPS	450.00	5.00	0.00	2330.00	2515.06					
BAGLIHAR II HPS	450.00	0.00	3.60	1302.00	1739.01		150.00			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
LOWER JHELUM HPS		105.00	2.26	1.25	524.60	451.90					
UPPER SINDH-II HPS		105.00	0.35	0.00	282.50	324.41					
SECTOR: CENTRAL SECTOR		2009.00	34.41	13.39	10004.10	9453.18		228.00			
TYPE: HYDRO		2009.00	34.41	13.39	10004.10	9453.18		228.00			
CHUTAK HPS		44.00	0.16	0.12	46.60	43.21		33.00			
DULHASTI HPS		390.00	3.26	2.37	2131.60	2288.79					
KISHENGANGA HPS		0.00	5.32	0.00	480.20	0.00					
NIMMO BAZGO HPS		45.00	0.35	0.34	82.50	91.76		15.00			
SALAL HPS		690.00	7.58	2.75	3190.80	3178.67					
SEWA-II HPS		120.00	2.48	0.73	467.80	484.93					
URI-I HPS		480.00	10.32	4.47	2558.20	2228.25		120.00			
URI-II HPS		240.00	4.94	2.61	1046.40	1137.57		60.00			
PUNJAB											
STATE TOTAL		7746.30	80.12	101.54	28078.20	27919.72		1780.00			
SECTOR: STATE SECTOR		3826.30	35.09	45.88	12523.90	9937.83		1510.00			
TYPE: THERMAL		2620.00	23.10	34.57	7895.00	4926.54		1280.00			
GH TPS (LEH.MOH.)		920.00	10.42	22.14	3561.20	2625.08	29				
Unit 1		210.00	2.13	5.10	725.30	483.01					
Unit 2		210.00	2.13	5.07	725.30	517.12					
Unit 3		250.00	3.26	5.96	1121.60	887.01					
Unit 4		250.00	2.90	6.01	989.00	737.94					
GND TPS(BHATINDA)		440.00	1.16	0.00	375.60	301.33	0	440.00			
Unit 1	P	110.00	0.26	0.00	85.60	10.20		110.00	27/09/2017 08:40		UNIT LIKELY TO BE SCRAPPED.
Unit 2	P	110.00	0.26	0.00	85.60	16.05		110.00	25/09/2017 14:09		UNIT LIKELY TO BE SCRAPPED.
Unit 3	P	110.00	0.32	0.00	102.20	170.21		110.00	22/09/2017 01:02		UNIT LIKELY TO BE SCRAPPED.
Unit 4	P	110.00	0.32	0.00	102.20	104.87		110.00	23/09/2017 22:35		UNIT LIKELY TO BE SCRAPPED.
ROPAR TPS		1260.00	11.52	12.43	3958.20	2000.13	30	840.00			
Unit 1	P	210.00	2.03	0.00	707.30	144.09		210.00	01/01/2018 00:00		UNIT LIKELY TO BE SCRAPPED.
Unit 2	P	210.00	2.03	0.00	707.30	272.96		210.00	01/01/2018 00:00		UNIT LIKELY TO BE SCRAPPED.
Unit 3	P	210.00	1.81	0.00	612.10	280.34		210.00	15/02/2018 00:00	26/03/2018 00.00.00	CAPITAL MAINTENANCE
Unit 4	*	210.00	2.03	2.64	707.30	369.04		210.00	18/10/2017 19:25	10/03/2018 08.50.00	RSD/LOW SCHEDULE
Unit 5		210.00	1.81	4.92	612.10	519.12					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 6		210.00	1.81	4.87	612.10	414.58					
TYPE: HYDRO		1206.30	11.99	11.31	4628.90	5011.29		230.00			
ANANDPUR SAHIB HPS		134.00	1.68	2.00	684.80	614.27					
GANGUWAL HPS		77.65	1.19	1.77	404.90	456.91					
KOTLA HPS		77.65	1.29	1.83	402.90	470.14					
MUKERIAN HPS		207.00	2.64	4.62	1024.40	1191.35					
RANJIT SAGAR HPS		600.00	4.42	0.78	1609.20	1777.07		150.00			
SHANAN HPS		110.00	0.77	0.31	502.70	501.55		80.00			
SECTOR: PVT SECTOR		3920.00	45.03	55.66	15554.30	17981.89		270.00			
TYPE: THERMAL		3920.00	45.03	55.66	15554.30	17981.89		270.00			
GOINDWAL SAHIB TPP		540.00	4.06	5.40	1414.60	1469.90		270.00			
Unit 1		270.00	2.03	5.40	707.30	1070.42					
Unit 2	L	270.00	2.03	0.00	707.30	399.48		270.00	25/01/2018 23:56		ASH HANDLING SYSTEM PROBLEM
RAJPURA TPP		1400.00	22.97	33.14	7917.70	8458.72	2				
Unit 1		700.00	12.03	16.56	4147.30	4502.94					
Unit 2		700.00	10.94	16.58	3770.40	3955.78					
TALWANDI SABO TPP		1980.00	18.00	17.12	6222.00	8053.27	2				
Unit 1		660.00	6.00	0.81	2074.00	2726.65					
Unit 2		660.00	6.00	8.15	2074.00	2693.38					
Unit 3		660.00	6.00	8.16	2074.00	2633.24					
RAJASTHAN											
STATE TOTAL		11114.13	164.66	152.49	53938.98	48472.42		4064.83			
SECTOR: STATE SECTOR		6864.80	95.71	111.77	30898.10	26944.20		1525.50			
TYPE: THERMAL		5850.00	89.06	102.94	28616.60	24558.52		1110.00			
CHHABRA TPP		1660.00	25.11	32.69	7957.10	6971.58	2				
Unit 1		250.00	4.77	5.89	1504.70	1496.19					
Unit 2		250.00	4.77	5.51	1504.70	1416.01					
Unit 3		250.00	4.77	5.87	1549.70	1210.87					
Unit 4		250.00	4.77	5.76	1504.70	1656.74					
Unit 5		660.00	6.03	9.66	1893.30	1191.77					
GIRAL TPS		250.00	0.00	0.00	0.00	0.00		250.00			
Unit 1	P	125.00	0.00	0.00	0.00	0.00		125.00	11/07/2014 08:20	03/06/2018 00.00.00	UNIT LIKELY TO BE SCRAPPED.

REGION WISE, STATE WISE, SECTOR WISE, TYPE WISE, STATION WISE, UNIT WISE GENERATION REPORT FOR 10/03/2018

Subreport-2/Page/6

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 2	P	125.00	0.00	0.00	0.00	0.00		125.00	27/01/2016 15:27	12/07/2018 00.00.00	UNIT LIKELY TO BE SCRAPPED.
KALISINDH TPS		1200.00	20.38	27.17	6571.80	6184.23					
Unit 1		600.00	10.19	13.39	3285.90	3161.92					
Unit 2		600.00	10.19	13.78	3285.90	3022.31					
KOTA TPS		1240.00	23.48	26.23	7506.80	6717.78	5	110.00			
Unit 1	L	110.00	1.42	0.00	470.20	384.82		110.00	01/02/2018 18:28		BOILER MISC. PROBLEM
Unit 2		110.00	1.42	2.27	470.20	419.93					
Unit 3		210.00	4.55	4.69	1354.50	1030.46					
Unit 4		210.00	4.19	4.70	1361.90	1109.90					
Unit 5		210.00	4.19	4.93	1361.90	1043.01					
Unit 6		195.00	3.90	4.80	1268.00	1323.59					
Unit 7		195.00	3.81	4.84	1220.10	1406.07					
SURATGARH TPS		1500.00	20.09	16.85	6580.90	4684.93	5	750.00			
Unit 1		250.00	2.65	5.71	861.50	965.83					
Unit 2	S	250.00	2.65	0.00	861.50	777.88		250.00	23/02/2018 15:07		FUEL OIL PROBLEM
Unit 3	S	250.00	2.65	0.00	861.50	652.52		250.00	01/03/2018 17:25		RSD/LOW SCHEDULE
Unit 4	S	250.00	2.65	0.00	861.50	883.70		250.00	07/03/2018 19:00		RSD/LOW SCHEDULE
Unit 5		250.00	2.65	5.56	861.50	851.69					
Unit 6		250.00	2.61	5.58	862.10	553.31					
Unit 7		0.00	4.23	0.00	1411.30	0.00					unit not yet commissioned
Unit 8		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
TYPE: THER (GT)		603.80	4.58	4.50	1604.80	1611.36		370.50			
DHOLPUR CCPP		330.00	0.57	0.00	188.70	247.72		330.00			
RAMGARH CCPP		273.80	4.01	4.50	1416.10	1363.64		40.50			
TYPE: HYDRO		411.00	2.07	4.33	676.70	774.32		45.00			
JAWAHAR SAGAR HPS		99.00	0.61	1.35	227.10	248.77					
MAHI BAJAJ HPS		140.00	0.81	0.80	143.10	165.59		45.00			
R P SAGAR HPS		172.00	0.65	2.18	306.50	359.96					
SECTOR: PVT SECTOR		2400.00	40.90	22.23	13938.38	11313.02		1455.00			
TYPE: THERMAL		2400.00	40.90	22.23	13938.38	11313.02		1455.00			
JALIPA KAPURDI TPP		1080.00	17.93	22.23	6420.68	6425.83		135.00			
Unit 1	S	135.00	0.00	0.00	806.42	803.85		135.00	07/03/2018 20:23		BOILER MISC. PROBLEM
Unit 2		135.00	2.53	3.14	837.30	777.86					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 3		135.00	2.48	3.07	797.80	776.34					
Unit 4		135.00	2.52	3.08	797.16	806.25					
Unit 5		135.00	2.65	3.05	794.50	788.76					
Unit 6		135.00	2.71	3.73	793.10	832.19					
Unit 7		135.00	2.52	3.06	797.20	831.04					
Unit 8		135.00	2.52	3.10	797.20	809.54					
KAWAI TPS		1320.00	22.97	0.00	7517.70	4887.19	4	1320.00			
Unit 1	L	660.00	11.74	0.00	3753.40	2023.40		660.00	06/01/2018 08:31	15/03/2018 00.00.00	COAL SHORTAGE
Unit 2	L	660.00	11.23	0.00	3764.30	2863.79		660.00	13/01/2018 18:52	25/03/2018 00.00.00	COAL SHORTAGE
SECTOR: CENTRAL SECTOR		1849.33	28.05	18.49	9102.50	10215.20		1084.33			
TYPE: THERMAL		250.00	4.52	3.28	1405.20	1578.47		125.00			
BARSINGSAR LIGNITE		250.00	4.52	3.28	1405.20	1578.47		125.00			
Unit 1		125.00	2.26	2.77	702.60	818.46					
Unit 2	S	125.00	2.26	0.51	702.60	760.01		125.00	10/03/2018 05:59	16/03/2018 00.00.00	MISC. SHORT DURATION MAINTENANCE
TYPE: THER (GT)		419.33	1.70	0.00	564.00	450.94		419.33			
ANTA CCPP		419.33	1.70	0.00	564.00	450.94		419.33			
TYPE: NUCLEAR		1180.00	21.83	15.21	7133.30	8185.79		540.00			
DAE (RAJASTHAN)		100.00	0.00	0.00	0.00	0.00		100.00			
Unit 1	L	100.00	0.00	0.00	0.00	0.00		100.00	09/10/2004 22:58		GENERATOR EARTH FAULT
RAJASTHAN A.P.S.		1080.00	21.83	15.21	7133.30	8185.79		440.00			
Unit 2		200.00	3.84	4.77	1319.40	1456.90					
Unit 3		220.00	4.48	5.13	1544.80	1769.61					
Unit 4		220.00	4.48	5.31	1360.80	1544.65					
Unit 5	S	220.00	5.06	0.00	1532.60	1876.57		220.00	06/03/2018 00:00		REACTOR MAINTENANCE WORKS.
Unit 6	L	220.00	3.97	0.00	1375.70	1538.06		220.00	06/02/2018 00:00		REACTOR MAINTENANCE WORKS.
UTTARAKHAND											
STATE TOTAL		4206.35	27.04	20.80	13724.40	15194.12		944.30			
SECTOR: STATE SECTOR		1252.15	8.86	7.11	4501.60	4398.58		491.50			
TYPE: HYDRO		1252.15	8.86	7.11	4501.60	4398.58		491.50			
CHIBRO (YAMUNA) HPS		240.00	1.87	0.72	791.70	766.47		240.00			
CHILLA HPS		144.00	1.84	1.65	709.40	777.39		72.00			
DHAKRANI HPS		33.75	0.32	0.14	131.20	126.80		22.50			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
DHALIPUR HPS		51.00	0.48	0.16	178.80	182.40		17.00			
KHATIMA HPS		41.40	0.29	0.34	229.90	205.49					
KHODRI HPS		120.00	0.87	0.33	364.70	347.76		120.00			
KULHAL HPS		30.00	0.32	0.17	137.20	120.44		20.00			
MANERI BHALI - I HPS		90.00	0.74	0.55	360.40	382.38					
MANERI BHALI - II HPS		304.00	0.84	1.29	1313.40	1248.30					
RAMGANGA HPS		198.00	1.29	1.76	284.90	241.15					
SECTOR: PVT SECTOR		1180.00	5.28	2.51	3828.80	5112.51					
TYPE: THER (GT)		450.00	2.12	0.00	755.20	1622.99					
BETA CCPP		0.00	0.00	0.00	0.00	0.00					
GAMA CCPP		225.00	1.06	0.00	377.60	560.66					
KASHIPUR CCPP		225.00	1.06	0.00	377.60	1062.33					
TYPE: HYDRO		730.00	3.16	2.51	3073.60	3489.52					
SRINAGAR HPS		330.00	1.35	0.98	1311.50	1361.75					
VISHNU PRAYAG HPS		400.00	1.81	1.53	1762.10	2127.77					
SECTOR: CENTRAL SECTOR		1774.20	12.90	11.18	5394.00	5683.03		452.80			
TYPE: HYDRO		1774.20	12.90	11.18	5394.00	5683.03		452.80			
DHAULI GANGA HPS		280.00	1.06	0.84	1077.60	1134.29		140.00			
KOTESHWAR HPS		400.00	3.29	2.95	1115.90	1159.47					
TANAKPUR HPS		94.20	0.58	0.51	437.80	449.61		62.80			
TEHRI ST-1 HPS		1000.00	7.97	6.88	2762.70	2939.66		250.00			
UTTAR PRADESH											
STATE TOTAL		23827.74	355.81	331.52	120253.06	121460.83		8387.57			
SECTOR: STATE SECTOR		6274.60	97.46	76.50	33705.60	31236.66		2525.00			
TYPE: THERMAL		5773.00	94.88	71.53	32589.80	29807.88		2318.00			
ANPARA TPS		2630.00	53.63	32.71	17554.30	15652.26	18	1210.00			
Unit 1		210.00	4.03	4.76	1321.30	1453.08					
Unit 2	S	210.00	4.19	0.00	1317.90	981.86		210.00	10/03/2018 00:03		WATER WALL TUBE LEAKAGE
Unit 3		210.00	4.03	4.78	1321.30	1466.26					
Unit 4		500.00	11.13	11.94	3336.30	3629.45					
Unit 5	*	500.00	10.15	0.05	3539.50	2903.01		500.00	07/03/2018 10:12	10/03/2018 22.30.00	WATER WALL TUBE LEAKAGE

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
Unit 6	S	500.00	10.23	0.00	3355.30	3586.24		500.00	08/03/2018 01:11		WATER WALL TUBE LEAKAGE				
Unit 7		500.00	9.87	11.18	3362.70	1632.36									
HARDUAGANJ TPS		605.00	12.39	9.13	3939.90	3596.99	4	0.00							
Unit 5	L	0.00	0.00	0.00	0.00	0.00		0.00	07/02/2015 20:40	21/04/2018 00.00.00	VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION				
Unit 7		105.00	1.52	2.08	468.20	227.36									
Unit 8	*	250.00	5.52	1.06	1734.20	1667.25			09/03/2018 12:37	10/03/2018 10.27.00	ELECTRICAL MISCELLANEOUS PROBLEMS				
Unit 9		250.00	5.35	5.99	1737.50	1702.38									
OBRA TPS		1188.00	10.01	8.12	3291.10	4153.07	46	788.00							
Unit 1	L	0.00	0.00	0.00	0.00	0.00		0.00	06/08/2016 13:17	04/05/2018 00.00.00	WATER WALL TUBE LEAKAGE				
Unit 2	L	0.00	0.00	0.00	0.00	54.04		0.00	01/07/2017 00:50		Other Commercial Reason				
Unit 7	P	94.00	0.00	0.00	0.00	0.00		94.00	26/06/2010 13:25	06/05/2018 00.00.00	R AND M / REFURBISHMENT WORKS				
Unit 8	L	94.00	0.00	0.00	0.00	0.00		94.00	21/06/2011 17:15		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION				
Unit 9	P	200.00	3.39	0.00	1095.90	939.56		200.00	11/12/2017 00:01		BOILER OVERHAUL/ ANNUAL MAINTENANCE				
Unit 10		200.00	3.39	3.69	1095.90	1127.47									
Unit 11		200.00	0.00	4.43	0.00	1238.74									
Unit 12	P	200.00	0.00	0.00	0.00	0.00		200.00	01/10/2016 14:01	01/10/2018 00.00.00	R AND M / REFURBISHMENT WORKS				
Unit 13	S	200.00	3.23	0.00	1099.30	793.26		200.00	04/03/2018 08:50		P.A. FANS PROBLEM				
PANKI TPS		210.00	2.78	0.00	941.80	338.69	5	210.00							
Unit 3	L	105.00	1.39	0.00	470.90	148.22		105.00	24/10/2017 17:50		COAL SHORTAGE				
Unit 4	L	105.00	1.39	0.00	470.90	190.47		105.00	22/10/2017 21:23		I.D. FANS PROBLEM				
PARICHHA TPS		1140.00	16.07	21.57	6862.70	6066.87	6	110.00							
Unit 1	P	110.00	0.00	0.00	0.00	0.00		110.00	07/07/2016 17:59	23/04/2018 00.00.00	R AND M / REFURBISHMENT WORKS				
Unit 2		110.00	2.00	2.18	673.00	249.35									
Unit 3		210.00	4.26	4.82	1357.60	1379.37									
Unit 4		210.00	4.39	4.93	1393.90	1376.75									
Unit 5	S	250.00	5.42	3.73	1768.20	1431.93			10/03/2018 21:47		WATER WALL TUBE LEAKAGE				
Unit 6		250.00	0.00	5.91	1670.00	1629.47									
TYPE: HYDRO		501.60	2.58	4.97	1115.80	1428.78		207.00							
KHARA HPS		72.00	0.71	0.29	305.10	252.39		24.00							
MATATILA HPS		30.60	0.13	0.44	102.30	92.78									
OBRA HPS		99.00	0.45	1.09	185.50	286.10		33.00							
RIHAND HPS		300.00	1.29	3.15	522.90	797.51		150.00							

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
SECTOR: PVT SECTOR		6810.00	80.38	70.45	28222.76	29380.04		3570.00							
TYPE: THERMAL		6810.00	80.38	70.45	28222.76	29380.04		3570.00							
ANPARA C TPS		1200.00	22.59	27.69	7525.90	7901.17	2								
Unit 1		600.00	10.94	13.81	3770.40	3961.55									
Unit 2		600.00	11.65	13.88	3755.50	3939.62									
BARKHERA TPS		90.00	0.00	1.05	428.26	180.42		45.00							
Unit 1		45.00	0.00	1.05	211.00	92.76									
Unit 2	P	45.00	0.00	0.00	217.26	87.66		45.00	21/02/2018 14:54	30/03/2018 00.00.00	RESCHEDULED ANNUAL MAINTENANCE				
KHAMBARKHERA TPS		90.00	0.65	1.05	437.10	171.26		45.00							
Unit 1	P	45.00	0.00	0.00	216.60	83.44		45.00	16/02/2018 10:13	30/03/2018 00.00.00	RESCHEDULED ANNUAL MAINTENANCE				
Unit 2		45.00	0.65	1.05	220.50	87.82									
KUNDARKI TPS		90.00	0.00	1.05	429.55	182.46		45.00							
Unit 1		45.00	0.00	1.05	211.00	91.25									
Unit 2	P	45.00	0.00	0.00	218.55	91.21		45.00	17/02/2018 23:59	30/03/2018 00.00.00	RESCHEDULED ANNUAL MAINTENANCE				
LALITPUR TPS		1980.00	22.52	15.60	7528.20	8026.60		1320.00							
Unit 1		660.00	9.97	15.60	3219.70	2384.52									
Unit 2	L	660.00	9.42	0.00	3231.20	3086.08		660.00	26/01/2018 05:01		COAL SHORTAGE				
Unit 3	L	660.00	3.13	0.00	1077.30	2556.00		660.00	23/02/2018 00:54		COAL SHORTAGE				
MAQSODPUR TPS		90.00	0.65	0.00	437.75	167.35		90.00							
Unit 1	P	45.00	0.00	0.00	217.25	71.81		45.00	24/02/2018 00:45	30/03/2018 00.00.00	RESCHEDULED ANNUAL MAINTENANCE				
Unit 2	P	45.00	0.65	0.00	220.50	95.54		45.00	21/02/2018 00:35	30/03/2018 00.00.00	RESCHEDULED ANNUAL MAINTENANCE				
PRAYAGRAJ TPP		1980.00	12.32	0.00	4241.20	5257.49	5	1980.00							
Unit 1	S	660.00	6.16	0.00	2120.60	2294.41		660.00	03/03/2018 09:21		WATER WALL TUBE LEAKAGE				
Unit 2	S	660.00	6.16	0.00	2120.60	1925.33		660.00	05/03/2018 16:52	20/03/2018 00.00.00	COAL SHORTAGE				
Unit 3	S	660.00	0.00	0.00	0.00	1037.75		660.00	08/03/2018 03:24	20/03/2018 00.00.00	COAL SHORTAGE				
ROSA TPP Ph-I		1200.00	21.00	22.95	6759.00	7310.34	6								
Unit 1		300.00	4.90	4.91	1697.00	1895.75									
Unit 2		300.00	5.97	6.57	1674.70	1896.24									
Unit 3		300.00	5.23	6.97	1690.30	1792.51									
Unit 4		300.00	4.90	4.50	1697.00	1725.84									
UTRAULA TPS		90.00	0.65	1.06	435.80	182.95		45.00							

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
Unit 1	P	45.00	0.00	0.00	215.30	88.64		45.00	11/02/2018 10:30		RESCHEDULED ANNUAL MAINTENANCE				
Unit 2		45.00	0.65	1.06	220.50	94.31									
SECTOR: CENTRAL SECTOR		10743.14	177.97	184.57	58324.70	60844.13		2292.57							
TYPE: THERMAL		8810.00	161.00	174.00	52582.00	55483.75		1190.00							
DADRI (NCTPP)		1820.00	24.48	28.12	9149.80	9360.23	10	490.00							
Unit 1		210.00	0.00	4.40	1064.00	1010.88									
Unit 2		210.00	3.26	4.53	1031.60	800.66									
Unit 3		210.00	3.06	4.11	1035.60	1078.70									
Unit 4		210.00	3.26	4.45	1031.60	1071.96									
Unit 5		490.00	7.29	10.63	2496.90	2879.90									
Unit 6	P	490.00	7.61	0.00	2490.10	2518.13		490.00	03/02/2018 01:33		BOILER OVERHAUL/ ANNUAL MAINTENANCE				
MEJA STPP		0.00	0.00	0.00	0.00	0.00									
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
RIHAND STPS		3000.00	62.97	71.37	20577.70	22248.57	18								
Unit 1		500.00	11.10	11.75	3417.00	3912.84									
Unit 2		500.00	10.00	11.05	3440.00	3544.22									
Unit 3		500.00	11.00	12.32	3419.00	3847.08									
Unit 4		500.00	10.00	12.11	3440.00	3486.17									
Unit 5		500.00	10.00	12.20	3440.00	3900.00									
Unit 6		500.00	10.87	11.94	3421.70	3558.26									
SINGRAULI STPS		2000.00	42.30	39.60	13610.00	14120.35	22	200.00							
Unit 1		200.00	3.90	4.03	1353.00	1155.76									
Unit 2	P	200.00	4.29	0.00	1344.90	1520.76		200.00	04/03/2018 00:10		BOILER OVERHAUL/ ANNUAL MAINTENANCE				
Unit 3		200.00	4.35	4.02	1343.50	1303.40									
Unit 4		200.00	3.90	3.98	1353.00	1348.03									
Unit 5		200.00	3.90	3.91	1353.00	1341.51									
Unit 6		500.00	10.90	11.50	3433.00	3659.95									
Unit 7		500.00	11.06	12.16	3429.60	3790.94									
TANDA TPS		440.00	8.81	10.61	2915.10	3095.66	12								
Unit 1		110.00	2.35	2.64	725.50	695.68									
Unit 2		110.00	2.10	2.64	731.00	819.22									
Unit 3		110.00	2.26	2.64	727.60	761.89									
Unit 4		110.00	2.10	2.69	731.00	818.87									

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
UNCHAHAHAR TPS		1550.00	22.44	24.30	6329.40	6658.94	45	500.00								
Unit 1		210.00	3.97	4.95	1256.70	1224.87										
Unit 2		210.00	3.65	4.90	1263.50	1191.37										
Unit 3		210.00	3.65	4.97	1263.50	1251.97										
Unit 4		210.00	3.97	4.54	1256.70	1329.70										
Unit 5		210.00	3.97	4.94	1256.70	1295.69										
Unit 6	L	500.00	3.23	0.00	32.30	365.34		500.00	01/11/2017 15:38		FURNACE DRAFT ABNORMAL					
TYPE: THER (GT)		1493.14	8.48	0.00	2825.80	1929.31		1102.57								
AURAIYA CCPP		663.36	2.30	0.00	754.00	376.97		663.36								
DADRI CCPP		829.78	6.18	0.00	2071.80	1552.34		439.21								
TYPE: NUCLEAR		440.00	8.49	10.57	2916.90	3431.07										
NARORA A.P.S.		440.00	8.49	10.57	2916.90	3431.07										
Unit 1		220.00	4.52	5.27	1545.20	1728.25										
Unit 2		220.00	3.97	5.30	1371.70	1702.82										
WESTERN																
REGION TOTAL		99689.49	1239.27	1221.29	407616.70	415968.51		35859.54								
CHHATISGARH																
STATE TOTAL		21988.00	304.92	278.11	98975.20	103613.23		9138.00								
SECTOR: STATE SECTOR		3400.00	54.09	58.36	18228.90	19658.82		430.00								
TYPE: THERMAL		3280.00	53.77	58.28	17985.70	19482.59		430.00								
DSPM TPS		500.00	10.52	11.14	3494.20	3800.61	10									
Unit 1		250.00	5.26	5.56	1694.60	1920.77										
Unit 2		250.00	5.26	5.58	1799.60	1879.84										
KORBA-II		200.00	2.90	1.18	939.00	513.81	4	100.00								
Unit 1	L	50.00	0.74	0.00	234.40	13.10		50.00	05/07/2017 21:46		WATER WALL TUBE LEAKAGE					
Unit 2	L	50.00	0.68	0.00	235.80	74.29		50.00	23/10/2017 20:53		MILLING SYSTEM /RC FEEDER PROBLEM					
Unit 3	*	50.00	0.74	0.40	234.40	235.61			08/03/2018 03:15	10/03/2018 10.24.00	MILLING SYSTEM /RC FEEDER PROBLEM					
Unit 4		50.00	0.74	0.78	234.40	190.81										
KORBA-III		240.00	4.00	1.96	1316.00	1159.48		120.00								
Unit 1	S	120.00	2.06	0.00	656.60	542.03		120.00	02/03/2018 21:50		TURBINE BEARING PROBLEM					
Unit 2		120.00	1.94	1.96	659.40	617.45										
KORBA-WEST TPS		1340.00	25.42	23.91	8466.20	8732.50	15	210.00								
Unit 1	S	210.00	4.13	0.00	1313.30	1269.66		210.00	09/03/2018 08:47		WATER WALL TUBE LEAKAGE					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
Unit 2		210.00	3.84	3.62	1319.40	1134.65	10/03/2018									
Unit 3		210.00	3.84	4.32	1319.40	1373.30										
Unit 4		210.00	4.29	4.46	1309.90	1205.97										
Unit 5		500.00	9.32	11.51	3204.20	3748.92										
MARWA TPS		1000.00	10.93	20.09	3770.30	5276.19	23									
Unit 1		500.00	2.74	9.15	942.40	2500.44										
Unit 2		500.00	8.19	10.94	2827.90	2775.75										
TYPE: HYDRO		120.00	0.32	0.08	243.20	176.23										
HASDEOBANGO HPS		120.00	0.32	0.08	243.20	176.23										
SECTOR: PVT SECTOR		12508.00	122.39	91.36	38133.90	39417.50		8008.00								
TYPE: THERMAL		12508.00	122.39	91.36	38133.90	39417.50		8008.00								
AKALTARA TPS		1800.00	16.38	0.00	5655.80	5440.82		1800.00								
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
Unit 2	L	600.00	0.00	0.00	0.00	0.00		600.00	21/01/2018 14:22		NON STABLISED UNIT					
Unit 3	L	600.00	8.19	0.00	2827.90	2518.24		600.00	04/02/2018 12:36		TURBINE MISC. PROBLEMS					
Unit 4	L	600.00	8.19	0.00	2827.90	2922.58		600.00	22/02/2018 00:01		TURBINE MISC. PROBLEMS					
AVANTHA BHANDAR		600.00	6.97	0.00	2353.70	572.13		600.00								
Unit 1	L	600.00	6.97	0.00	2353.70	572.13		600.00	22/05/2017 22:12		STATOR/ STATOR EARTH FAULT					
BALCO TPS		600.00	8.46	0.00	2822.60	2278.60	1	600.00								
Unit 1	S	300.00	4.23	0.00	1411.30	1371.19		300.00	08/03/2018 16:03	19/03/2018 00.00.00	COAL SHORTAGE					
Unit 2	S	300.00	4.23	0.00	1411.30	907.41		300.00	06/03/2018 23:43	19/03/2018 00.00.00	COAL SHORTAGE					
BANDAKHAR TPP		300.00	4.23	7.36	1411.30	2072.35										
Unit 1		300.00	4.23	7.36	1411.30	2072.35										
BARADARHA TPS		1200.00	17.88	19.03	6124.80	6119.67	1									
Unit 1		600.00	8.94	9.31	3062.40	3016.11										
Unit 2		600.00	8.94	9.72	3062.40	3103.56										
BINJKOTE TPP		300.00	2.23	5.10	153.30	572.44										
Unit 1		300.00	2.23	5.10	153.30	572.44										
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
CHAKABURA TPP		30.00	0.58	0.72	187.80	255.69										
Unit 1		0.00	0.00	0.00	0.00	44.07					unit not yet commissioned					
Unit 2		30.00	0.58	0.72	187.80	211.62										
KASAIPALLI TPP		270.00	5.16	3.30	1691.60	1893.13		135.00								

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
Unit 1	S	135.00	2.48	0.00	847.80	951.66		135.00	01/03/2018 07:12		WATER WALL TUBE LEAKAGE				
Unit 2		135.00	2.68	3.30	843.80	941.47									
KATGHORA TPP		35.00	0.00	0.00	0.00	0.00		35.00							
Unit 1	L	35.00	0.00	0.00	0.00	0.00		35.00	15/10/2012 00:28		NO Power purchase agreement				
NAWAPARA TPP		600.00	8.68	7.29	1717.80	2518.39	1	300.00							
Unit 1	S	300.00	4.23	0.00	1411.30	1325.09		300.00	08/03/2018 17:01		COAL SHORTAGE				
Unit 2		300.00	4.45	7.29	306.50	1193.30									
OP JINDAL TPS		1000.00	12.36	5.87	4110.60	4094.04		750.00							
Unit 1		250.00	2.97	5.87	1027.70	723.14									
Unit 2	L	250.00	3.68	0.00	1192.80	1314.37		250.00	11/02/2018 00:00		COAL SHORTAGE				
Unit 3	L	250.00	3.00	0.00	1032.00	1256.21		250.00	17/11/2017 21:44		COAL SHORTAGE				
Unit 4	P	250.00	2.71	0.00	858.10	800.32		250.00	29/01/2018 00:01		BOILER OVERHAUL/ ANNUAL MAINTENANCE				
PATHADI STAGE II		0.00	5.55	0.00	383.50	0.00									
Unit 1		0.00	5.55	0.00	383.50	0.00					unit not yet commissioned				
PATHADI TPP		600.00	9.80	14.63	3394.00	3982.87	23								
Unit 1		300.00	4.90	7.32	1697.00	1892.92									
Unit 2		300.00	4.90	7.31	1697.00	2089.95									
RAIKHEDA TPP		1370.00	4.32	11.42	1509.20	1143.21		685.00							
Unit 1	L	685.00	2.16	0.00	754.60	368.38		685.00	22/07/2017 01:56		RSD/LOW SCHEDULE				
Unit 2		685.00	2.16	11.42	754.60	774.83									
RATIJA TPS		100.00	1.13	2.44	376.30	698.02									
Unit 1		50.00	0.84	1.21	282.40	300.00									
Unit 2		50.00	0.29	1.23	93.90	398.02									
SALORA TPP		135.00	0.00	0.00	0.00	0.00		135.00							
Unit 1	L	135.00	0.00	0.00	0.00	0.00		135.00	19/10/2014 04:30		NO Power purchase agreement				
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
SINGHITARAI TPP		0.00	0.00	0.00	0.00	0.00									
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
SVPL TPP		63.00	0.90	0.00	281.00	27.13		63.00							
Unit 1	L	63.00	0.90	0.00	281.00	27.13		63.00	28/05/2017 12:43		TURBINE ROTOR FAILURE/DAMAGED				
SWASTIK KORBA TPP		25.00	0.00	0.00	0.00	0.00		25.00							
Unit 1	L	25.00	0.00	0.00	0.00	0.00		25.00	01/04/2015 00:20		NO Power purchase agreement				

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
TAMNAR TPP		2400.00	12.69	14.20	4233.90	6396.38	10/03/2018	1800.00								
Unit 1	L	600.00	4.23	0.00	1411.30	394.53		600.00	25/11/2017 17:41		ASH HANDLING SYSTEM PROBLEM					
Unit 2	L	600.00	4.23	0.00	1411.30	1844.77		600.00	20/02/2018 01:00		ASH HANDLING SYSTEM PROBLEM					
Unit 3		600.00	4.23	14.20	1411.30	3623.67										
Unit 4	L	600.00	0.00	0.00	0.00	533.41		600.00	05/01/2018 21:15		RESERVE SHUT DOWN / STANDBY UNIT					
UCHPINDA TPP		1080.00	5.07	0.00	1726.70	1352.63		1080.00								
Unit 1	L	360.00	2.55	0.00	863.50	1180.39		360.00	13/02/2018 18:52		COAL SHORTAGE					
Unit 2	L	360.00	2.52	0.00	863.20	121.56		360.00	21/11/2017 19:50		TURBINE MISC. PROBLEM					
Unit 3	L	360.00	0.00	0.00	0.00	50.68		360.00	12/09/2017 08:43		NON STABLISED UNIT					
Unit 4		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
SECTOR: CENTRAL SECTOR		6080.00	128.44	128.39	42612.40	44536.91		700.00								
TYPE: THERMAL		6080.00	128.44	128.39	42612.40	44536.91		700.00								
BHILAI TPS		500.00	10.26	12.00	3530.60	3629.56	2									
Unit 1		250.00	5.13	5.99	1765.30	1890.72										
Unit 2		250.00	5.13	6.01	1765.30	1738.84										
KORBA STPS		2600.00	55.90	56.41	18389.00	19168.93	8	200.00								
Unit 1	*	200.00	4.52	1.37	1410.20	1232.42			10/03/2018 00:37	10/03/2018 07.17.00	BOILER FEED PUMP/MOTOR PROBLEM					
Unit 2	*	200.00	4.48	1.98	1410.80	1445.12		200.00	10/03/2018 03:14	10/03/2018 17.18.00	TURBINE VIBRATIONS HIGH					
Unit 3		200.00	4.06	4.86	1419.60	1565.78										
Unit 4		500.00	10.23	12.00	3547.30	3853.20										
Unit 5		500.00	11.19	12.13	3526.90	3492.64										
Unit 6		500.00	10.39	12.15	3543.90	3872.73										
Unit 7		500.00	11.03	11.92	3530.30	3707.04										
LARA TPP		0.00	0.00	0.00	0.00	0.00										
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
SIPAT STPS		2980.00	62.28	59.98	20692.80	21738.42	0	500.00								
Unit 1		660.00	14.58	15.92	4576.80	4670.86										
Unit 2		660.00	13.35	15.99	4602.50	5251.06										
Unit 3		660.00	13.35	15.98	4602.50	4391.90										
Unit 4		500.00	10.13	12.09	3463.30	3915.58										
Unit 5	P	500.00	10.87	0.00	3447.70	3509.02		500.00	04/02/2018 23:50		BOILER OVERHAUL/ ANNUAL MAINTENANCE					

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
				PROG.	ACTUAL	10/03/2018								
STATE TOTAL	48.00	0.00	0.00	0.00	0.00									
SECTOR: PVT SECTOR	48.00	0.00	0.00	0.00	0.00									
TYPE: THER (GT)	48.00	0.00	0.00	0.00	0.00									
GOA CCPP (Liq.)	48.00	0.00	0.00	0.00	0.00									
GUJARAT														
STATE TOTAL	25473.41	278.91	209.05	93231.10	92001.35		12495.00							
SECTOR: STATE SECTOR	8917.82	54.78	74.78	21857.80	25166.56		3057.00							
TYPE: THERMAL	4750.00	45.03	72.33	15400.30	22481.76		1200.00							
AKRIMOTA LIG TPS	250.00	4.46	4.99	1386.60	1251.52									
Unit 1		125.00	2.23	2.58	693.30	639.12								
Unit 2		125.00	2.23	2.41	693.30	612.40								
BHAVNAGAR CFBC TPP	500.00	0.58	0.00	187.80	456.78		500.00							
Unit 1	S	250.00	0.58	0.00	187.80	438.08	250.00	02/03/2018 07:25		RAW WATER SHORTAGE				
Unit 2	L	250.00	0.00	0.00	0.00	18.70	250.00	22/08/2017 16:34		LIGNITE SHORTAGE				
GANDHI NAGAR TPS	630.00	6.28	8.82	1967.80	3492.50	6	210.00							
Unit 3		210.00	2.06	4.13	656.60	1116.96								
Unit 4	S	210.00	2.16	0.00	654.60	1023.90	210.00	08/03/2018 11:00		AIR PREHEATERS PROBLEM				
Unit 5		210.00	2.06	4.69	656.60	1351.64								
KUTCH LIG. TPS	290.00	3.45	3.60	1516.50	1230.06		70.00							
Unit 1		70.00	1.16	1.31	375.60	302.65								
Unit 2	S	70.00	0.00	0.00	389.00	340.33	70.00	05/03/2018 17:03		FURNACE FIRE OUT /FLAME FAILURE				
Unit 3		75.00	1.16	0.94	375.60	319.04								
Unit 4		75.00	1.13	1.35	376.30	268.04								
SIKKA REP. TPS	500.00	5.88	9.12	1876.80	2504.33		0.00							
Unit 1	L	0.00	0.00	0.00	0.00	0.00	0.00	26/09/2016 18:00		RSD/LOW SCHEDULE				
Unit 2	L	0.00	0.00	0.00	0.00	0.00	0.00	24/09/2016 13:05		ASH HANDLING SYSTEM PROBLEM				
Unit 3		250.00	2.94	4.47	938.40	1318.40								
Unit 4		250.00	2.94	4.65	938.40	1185.93								
UKAI TPS	1110.00	12.65	23.31	4713.50	6411.00	1	0.00							
Unit 1	L	0.00	0.00	0.00	0.00	0.00	0.00	07/05/2016 03:18		EXCITATION PROBLEM				
Unit 2	L	0.00	0.00	0.00	0.00	0.00	0.00	12/07/2016 20:00		RESERVE SHUT DOWN / STANDBY UNIT				
Unit 3	S	200.00	2.03	2.14	657.30	1218.39		10/03/2018 12:40	17/03/2018 00.00.00	TURBINE CONTROL VALVE PROBLEM				
Unit 4		200.00	0.00	4.40	679.00	1021.30								

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
Unit 5		210.00	1.94	4.57	659.40	1283.02										
Unit 6		500.00	8.68	12.20	2717.80	2888.29										
WANAKBORI TPS		1470.00	11.73	22.49	3751.30	7135.57	1	420.00								
Unit 1	L	210.00	1.55	0.00	538.50	967.57		210.00	24/02/2018 11:51		TURBINE BEARING PROBLEM					
Unit 2	P	210.00	1.65	0.00	536.50	780.95		210.00	08/01/2018 12:49		BOILER OVERHAUL/ ANNUAL MAINTENANCE					
Unit 3		210.00	2.13	3.85	526.30	713.59										
Unit 4		210.00	1.55	4.49	538.50	1151.12										
Unit 5		210.00	1.65	4.54	536.50	1063.63										
Unit 6		210.00	1.65	4.71	536.50	1081.67										
Unit 7		210.00	1.55	4.90	538.50	1377.04										
TYPE: THER (GT)		2177.82	3.58	1.81	1269.80	1147.47		1427.00								
DHUVRAN CCPP		594.72	0.83	1.81	282.30	561.00										
HAZIRA CCPP		156.10	0.39	0.00	111.90	2.48										
HAZIRA CCPP EXT		351.00	0.62	0.00	212.20	193.33		351.00								
PIPAVAV CCPP		702.00	1.36	0.00	471.60	168.06		702.00								
UTRAN CCPP		374.00	0.38	0.00	191.80	222.60		374.00								
TYPE: HYDRO		1990.00	6.17	0.64	5187.70	1537.33		430.00								
KADANA HPS		240.00	0.23	0.64	275.30	307.06		180.00								
S SAROVAR CHPH HPS		250.00	2.10	0.00	764.00	563.13		50.00								
S SAROVAR RBPH HPS		1200.00	2.32	0.00	3603.20	376.61		200.00								
UKAI HPS		300.00	1.52	0.00	545.20	290.53										
SECTOR: PVT SECTOR		14802.00	215.02	119.83	68444.20	61617.67		8680.00								
TYPE: THERMAL		10742.00	201.61	99.91	63836.10	54863.25		6805.00								
MUNDRA TPS		4620.00	85.36	4.04	28207.60	21808.09		4620.00								
Unit 1	L	330.00	6.03	0.00	1973.30	1520.65		330.00	07/01/2018 06:46		CONDENSER TUBE LEAKAGE/ CLEANING					
Unit 2	L	330.00	5.52	0.00	1884.20	1982.52		330.00	20/01/2018 22:30		COAL SHORTAGE					
Unit 3	*	330.00	5.77	1.44	1978.70	1519.72		330.00	21/01/2018 22:11	10/03/2018 14.56.00	COAL SHORTAGE					
Unit 4	L	330.00	5.77	0.00	1978.70	1401.63		330.00	14/12/2017 08:43		BOILER FEED PUMP/MOTOR PROBLEM					
Unit 5	L	660.00	11.81	0.00	4052.10	2132.03		660.00	01/11/2017 23:43		AIR PREHEATERS PROBLEM					
Unit 6	L	660.00	13.74	0.00	4061.40	1757.13		660.00	20/10/2017 20:20		TURBINE BEARING PROBLEM					
Unit 7	S	660.00	11.81	0.00	4052.10	3705.05		660.00	28/02/2018 23:10		COAL SHORTAGE					
Unit 8	S	660.00	12.97	2.60	4127.70	3815.91		660.00	10/03/2018 19:28	13/03/2018 00.00.00	CONDENSER TUBE LEAKAGE/ CLEANING					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
Unit 9	L	660.00	11.94	0.00	4099.40	3973.45	10/03/2018	660.00	24/01/2018 09:15		COAL SHORTAGE					
MUNDRA UMTTP		4000.00	83.93	78.92	24857.30	24849.28		800.00								
Unit 1	S	800.00	15.03	0.00	3959.30	3691.91		800.00	07/03/2018 23:44	11/03/2018 00.00.00	BOILER MISC. PROBLEM					
Unit 2		800.00	17.68	19.96	5543.80	6012.17										
Unit 3		800.00	16.19	19.95	5334.90	5211.88										
Unit 4		800.00	13.29	20.03	4285.90	4906.41										
Unit 5		800.00	21.74	18.98	5733.40	5026.91										
SABARMATI (C STATION)		60.00	0.00	0.00	0.00	0.01	1	60.00								
Unit 15	L	30.00	0.00	0.00	0.00	0.00		30.00	05/05/2017 17:55		RSD/LOW SCHEDULE					
Unit 16	L	30.00	0.00	0.00	0.00	0.01		30.00	05/05/2017 17:45		RSD/LOW SCHEDULE					
SABARMATI (D-F STATIONS)		362.00	6.65	8.39	2172.50	2468.06										
Unit 1		120.00	2.13	2.58	697.30	785.67										
Unit 2		121.00	2.29	2.90	755.90	867.01										
Unit 3		121.00	2.23	2.91	719.30	815.38										
SALAYA TPP		1200.00	15.30	0.00	5279.00	2682.42		1200.00								
Unit 1	L	600.00	7.65	0.00	2639.50	1786.68		600.00	23/01/2018 18:51		COAL SHORTAGE					
Unit 2	L	600.00	7.65	0.00	2639.50	895.74		600.00	24/10/2017 20:25		COAL SHORTAGE					
SURAT LIG. TPS		500.00	10.37	8.56	3319.70	3055.39		125.00								
Unit 1	S	125.00	2.52	0.00	828.20	797.47		125.00	09/03/2018 08:43	11/03/2018 00.00.00	WATER WALL TUBE LEAKAGE					
Unit 2		125.00	2.55	2.67	802.50	683.07										
Unit 3		125.00	2.65	2.96	844.50	788.67										
Unit 4		125.00	2.65	2.93	844.50	786.18										
TYPE: THER (GT)		4060.00	13.41	19.92	4608.10	6754.42		1875.00								
BARODA CCPP		160.00	0.51	0.00	199.10	31.99		160.00								
DGEN MEGA CCPP		1200.00	0.00	0.00	0.00	0.00		1200.00								
ESSAR CCPP		515.00	0.00	0.00	0.00	0.00		515.00								
GIPCL. GT IMP		0.00	0.55	0.64	168.50	182.95										
PEGUTHAN CCPP		655.00	0.83	0.00	282.30	420.99										
SUGEN CCPP		1147.50	11.52	19.28	3958.20	6118.49										
UNOSUGEN CCPP		382.50	0.00	0.00	0.00	0.00										
SECTOR: CENTRAL SECTOR		1753.59	9.11	14.44	2929.10	5217.12		758.00								
TYPE: THER (GT)		1313.59	9.11	14.44	2929.10	5217.12		318.00								

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
GANDHAR CCPP		657.39	5.49	7.85	1734.90	2949.33					
KAWAS CCPP		656.20	3.62	6.59	1194.20	2267.79		318.00			
TYPE: NUCLEAR		440.00	0.00	0.00	0.00	0.00		440.00			
KAKRAPARA		440.00	0.00	0.00	0.00	0.00		440.00			
Unit 1	P	220.00	0.00	0.00	0.00	0.00		220.00	11/03/2016 08:52		ENMASS COOLANT CHANNEL REPLACEMENT
Unit 2	P	220.00	0.00	0.00	0.00	0.00		220.00	01/07/2015 14:09		ENMASS COOLANT CHANNEL REPLACEMENT
MADHYA PRADESH											
STATE TOTAL		19460.00	292.07	340.33	96843.70	104347.63		1930.00			
SECTOR: STATE SECTOR		4955.00	57.00	73.71	19928.00	18162.58		825.00			
TYPE: THERMAL		4080.00	53.12	70.08	17384.20	16812.51		810.00			
AMARKANTAK EXT TPS		210.00	4.23	5.06	1411.30	1626.81	36				
Unit 3		210.00	4.23	5.06	1411.30	1626.81					
SANJAY GANDHI TPS		1340.00	20.64	28.26	6566.40	7024.80	3				
Unit 1		210.00	2.84	4.04	840.40	1031.05					
Unit 2		210.00	2.48	4.09	847.80	986.07					
Unit 3		210.00	2.68	4.30	843.80	1075.79					
Unit 4		210.00	2.48	4.43	847.80	1087.17					
Unit 5		500.00	10.16	11.40	3186.60	2844.72					
SATPURA TPS		1330.00	11.87	23.41	3750.70	4544.96	4	210.00			
Unit 6		200.00	0.00	4.20	0.00	474.44					
Unit 7	S	210.00	0.00	2.75	0.00	246.83			10/03/2018 16:08	17/03/2018 00.00.00	STATOR/ STATOR EARTH FAULT
Unit 8		210.00	1.45	4.45	469.50	732.61					
Unit 9	L	210.00	1.45	0.00	469.50	35.11		210.00	28/08/2017 21:05		GEN. TRANSORMER PROTECTION RELAY OPERATION PROBLEM
Unit 10		250.00	4.23	6.11	1411.30	1761.39					
Unit 11		250.00	4.74	5.90	1400.40	1294.58					
SHRI SINGHAJI TPP		1200.00	16.38	13.35	5655.80	3615.94	5	600.00			
Unit 1		600.00	8.19	13.35	2827.90	2192.89					
Unit 2	S	600.00	8.19	0.00	2827.90	1423.05		600.00	07/03/2018 00:56		BOILER MISC. PROBLEM
TYPE: HYDRO		875.00	3.88	3.63	2543.80	1350.07		15.00			
BANSAGAR TONS-I HPS		315.00	1.45	1.08	989.50	526.04					
BANSAGAR TONS-II HPS		30.00	0.13	0.10	97.30	53.77					
BANSAGAR TONS-III HPS		60.00	0.00	0.00	120.00	68.80					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
BARGI HPS		90.00	0.65	0.18	426.50	154.57					
GANDHI SAGAR HPS		115.00	0.81	2.22	363.10	311.64					
MADHIKHERA HPS		60.00	0.19	0.00	100.90	22.48					
PENCH HPS		160.00	0.65	0.05	376.50	155.81					
RAJGHAT HPS		45.00	0.00	0.00	70.00	56.96		15.00			
SECTOR: PVT SECTOR		8225.00	139.70	155.29	45817.00	49696.35		705.00			
TYPE: THERMAL		8225.00	139.70	155.29	45817.00	49696.35		705.00			
ANUPPUR TPP		1200.00	12.35	24.48	4240.50	5805.54	5				
Unit 1		600.00	9.61	12.54	3298.10	3019.68					
Unit 2		600.00	2.74	11.94	942.40	2785.86					
BINA TPS		500.00	5.48	8.07	1884.80	2297.34	3				
Unit 1		250.00	2.74	4.00	942.40	1279.43					
Unit 2		250.00	2.74	4.07	942.40	1017.91					
MAHAN TPP		600.00	14.10	6.39	2704.00	2799.72					
Unit 1		600.00	7.65	6.39	2639.50	2799.72					
Unit 2		0.00	6.45	0.00	64.50	0.00					unit not yet commissioned
NIGRI TPP		1320.00	20.78	8.87	7063.80	7370.58		660.00			
Unit 1	P	660.00	10.39	0.00	3531.90	3662.75		660.00	27/02/2018 00:00		BOILER INSPECTION/ RE- CERTIFICATION
Unit 2		660.00	10.39	8.87	3531.90	3707.83					
NIWARI TPP		45.00	0.68	0.00	235.80	74.00		45.00			
Unit 1	L	45.00	0.68	0.00	235.80	74.00		45.00	22/02/2018 22:30		WATER WALL TUBE LEAKAGE
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
SASAN UMTTP		3960.00	82.08	96.88	28276.80	29850.90					
Unit 1		660.00	13.68	16.22	4712.80	5182.95					
Unit 2		660.00	13.68	16.18	4712.80	4631.82					
Unit 3		660.00	13.68	16.02	4712.80	4793.03					
Unit 4		660.00	13.68	16.13	4712.80	5062.91					
Unit 5		660.00	13.68	16.15	4712.80	5241.86					
Unit 6		660.00	13.68	16.18	4712.80	4938.33					
SEIONI TPP		600.00	4.23	10.60	1411.30	1498.27	3				
Unit 1		600.00	4.23	10.60	1411.30	1498.27					
TYPE: HYDRO		0.00	0.00	0.00	0.00	0.00					
MAHESHWAR HPS		0.00	0.00	0.00	0.00	0.00					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
SECTOR: CENTRAL SECTOR		6280.00	95.37	111.33	31098.70	36488.70		400.00			
TYPE: THERMAL		4760.00	86.08	109.52	28193.80	35200.69		210.00			
GADARWARA TPP		0.00	0.00	0.00	0.00	0.00					
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
VINDHYACHAL STPS		4760.00	86.08	109.52	28193.80	35200.69	22	210.00			
Unit 1		210.00	3.65	4.93	1247.50	1579.25					
Unit 2		210.00	3.68	4.98	1246.80	1637.77					
Unit 3		210.00	4.13	4.97	1237.30	1472.20					
Unit 4	P	210.00	3.84	0.00	1243.40	1566.53		210.00	05/03/2018 00:40		BOILER OVERHAUL/ ANNUAL MAINTENANCE
Unit 5		210.00	3.87	4.76	1242.70	1427.69					
Unit 6		210.00	3.84	5.15	1243.40	1543.98					
Unit 7		500.00	9.94	12.25	2942.40	3573.27					
Unit 8		500.00	8.55	11.85	2971.50	3739.14					
Unit 9		500.00	8.55	12.14	2971.50	3927.76					
Unit 10		500.00	9.61	12.11	2949.10	3591.89					
Unit 11		500.00	8.55	12.16	2971.50	3664.13					
Unit 12		500.00	9.32	12.10	2955.20	3606.72					
Unit 13		500.00	8.55	12.12	2971.50	3870.36					
TYPE: HYDRO		1520.00	9.29	1.81	2904.90	1288.01		190.00			
INDIRA SAGAR HPS		1000.00	6.13	1.42	1946.30	856.58		125.00			
OMKARESHWAR HPS		520.00	3.16	0.39	958.60	431.43		65.00			
MAHARASHTRA											
STATE TOTAL		32720.08	363.37	393.80	118566.70	116006.30		12296.54			
SECTOR: STATE SECTOR		13248.00	166.35	165.58	54003.50	48939.55		3989.00			
TYPE: THERMAL		10170.00	145.12	141.26	47653.20	43025.86		3350.00			
BHUSAWAL TPS		1210.00	16.97	23.66	5643.70	6072.89	5	210.00			
Unit 2	L	0.00	0.00	0.00	0.00	0.00		0.00	19/07/2016 00:00		RSD/LOW SCHEDULE
Unit 3	L	210.00	1.06	0.00	377.60	540.00		210.00	14/02/2018 02:45		COAL SHORTAGE
Unit 4		500.00	7.65	11.80	2639.50	2819.34					
Unit 5		500.00	8.26	11.86	2626.60	2713.55					
CHANDRAPUR(MAHARASHTRA) STPS		2920.00	46.53	32.03	15023.30	14113.97	17	1420.00			
Unit 3	L	210.00	3.00	0.00	1040.00	507.25		210.00	03/12/2017 01:35		WATER SHORTAGE DUE TO DROUGHT
Unit 4	L	210.00	3.19	0.00	1035.90	713.15		210.00	03/12/2017 14:13		WATER SHORTAGE DUE TO DROUGHT

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
Unit 5	*	500.00	8.19	10.26	2586.90	2625.06			09/03/2018 17:13	10/03/2018 00.47.00	BOILER MISC. PROBLEM				
Unit 6	P	500.00	8.19	0.00	2586.90	2137.75		500.00	01/02/2018 00:01		BOILER OVERHAUL/ ANNUAL MAINTENANCE				
Unit 7	S	500.00	7.58	10.17	2599.80	2484.41			10/03/2018 23:06	11/03/2018 00.00.00	WATER WALL TUBE LEAKAGE				
Unit 8	S	500.00	8.19	0.00	2586.90	2590.29		500.00	06/03/2018 23:05		WATER WALL TUBE LEAKAGE				
Unit 9		500.00	8.19	11.60	2586.90	3056.06									
KHAPARKHEDA TPS		1340.00	23.16	21.43	7713.60	5714.12	9	420.00							
Unit 1	S	210.00	3.58	0.00	1224.80	726.26		210.00	27/02/2018 18:00		COAL SHORTAGE				
Unit 2	S	210.00	3.84	0.00	1219.40	883.13		210.00	23/02/2018 00:01		COAL SHORTAGE				
Unit 3		210.00	3.58	4.83	1224.80	522.41									
Unit 4		210.00	3.97	4.66	1216.70	791.75									
Unit 5		500.00	8.19	11.94	2827.90	2790.57									
KORADI TPS		2400.00	28.65	32.76	9398.50	8761.27	5	420.00							
Unit 5	L	0.00	0.00	0.00	0.00			0.00	18/10/2016 00:01		TURBINE MISC. PROBLEMS				
Unit 6	P	210.00	0.00	0.00	0.00	0.00		210.00	09/07/2015 00:00		R AND M / REFURBISHMENT WORKS				
Unit 7	L	210.00	2.74	0.00	942.40	453.35		210.00	07/01/2018 17:00		COAL SHORTAGE				
Unit 8	*	660.00	10.94	4.89	3770.40	2948.89			06/03/2018 16:07	10/03/2018 09.34.00	WATER WALL TUBE LEAKAGE				
Unit 9		660.00	12.00	13.26	3748.00	2425.60									
Unit 10		660.00	2.97	14.61	937.70	2933.43									
NASIK TPS		630.00	10.42	8.81	3381.20	2718.29	10	210.00							
Unit 3	S	210.00	3.58	0.00	1024.80	814.22		210.00	01/03/2018 20:40		WATER WALL TUBE LEAKAGE				
Unit 4		210.00	3.42	4.23	1178.20	1179.78									
Unit 5		210.00	3.42	4.58	1178.20	724.29									
PARAS TPS		500.00	9.35	5.87	3103.50	2888.34	16	250.00							
Unit 3	S	250.00	4.48	0.38	1555.80	1351.34		250.00	10/03/2018 08:51	12/03/2018 00.00.00	WATER WALL TUBE LEAKAGE				
Unit 4		250.00	4.87	5.49	1547.70	1537.00									
PARLI TPS		1170.00	10.04	16.70	3389.40	2756.98	6	420.00							
Unit 4	L	210.00	0.00	0.00	0.00	0.00		210.00	01/04/2016 18:26		UNECONOMICAL OPERATION				
Unit 5	L	210.00	0.00	0.00	0.00	0.00		210.00	01/04/2016 00:00		RSD/LOW SCHEDULE				
Unit 6		250.00	3.26	5.22	1131.60	1272.42									
Unit 7		250.00	3.26	5.93	1131.60	748.28									
Unit 8		250.00	3.52	5.55	1126.20	736.28									
TYPE: THER (GT)		672.00	6.72	4.07	2359.20	3029.43		444.00							
URAN CAPP		672.00	6.72	4.07	2359.20	3029.43		444.00							

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TYPE: HYDRO		2406.00	14.51	20.25	3991.10	2884.26		195.00			
BHIRA TAIL RACE HPS		80.00	0.13	0.24	82.30	93.09					
GHATGHAR PSS HPS		250.00	1.13	0.00	361.30	145.68		125.00			
KOYNA DPH HPS		36.00	0.48	0.86	99.80	131.55					
KOYNA-I HPS		280.00	3.84	2.91	1072.40	490.99		70.00			
KOYNA-II HPS		320.00	0.00	2.91	0.00	490.96					
KOYNA-III HPS		320.00	1.90	3.11	548.00	460.60					
KOYNA-IV HPS		1000.00	5.77	9.00	1589.70	841.02					
TILLARI HPS		60.00	0.39	0.15	101.90	50.25					
VAITARNA HPS		60.00	0.87	1.07	135.70	180.12					
SECTOR: PVT SECTOR		13125.00	136.86	151.65	47095.60	48095.71		6024.00			
TYPE: THERMAL		12076.00	129.09	144.56	44387.90	45362.71		5636.00			
AMARAVATI TPS		1350.00	7.01	13.23	2353.10	4432.50	1	810.00			
Unit 1	S	270.00	1.42	0.00	470.20	1126.73		270.00	10/03/2018 00:00	31/03/2018 00.00.00	COAL SHORTAGE
Unit 2		270.00	1.42	6.63	470.20	998.97					
Unit 3	S	270.00	1.39	0.00	470.90	864.96		270.00	27/02/2018 00:00	27/03/2018 00.00.00	COAL SHORTAGE
Unit 4	L	270.00	1.39	0.00	470.90	868.51		270.00	10/02/2018 16:36		EXCITATION PROBLEM
Unit 5		270.00	1.39	6.60	470.90	573.33					
BELA TPS		270.00	0.00	0.00	0.00	80.51		270.00			
Unit 1	L	270.00	0.00	0.00	0.00	80.51		270.00	30/12/2017 23:54		NO Power purchase agreement
BUTIBORI TPP		600.00	11.00	12.29	3569.00	3049.22	6				
Unit 1		300.00	5.77	5.02	1778.70	992.58					
Unit 2		300.00	5.23	7.27	1790.30	2056.64					
DAHANU TPS		500.00	10.97	12.02	3569.70	3303.79	11				
Unit 1		250.00	5.29	6.02	1788.90	1778.15					
Unit 2		250.00	5.68	6.00	1780.80	1525.64					
DHARIWAL TPP		600.00	4.35	7.05	1408.50	2219.03	6	300.00			
Unit 1	L	300.00	0.00	0.00	0.00	195.29		300.00	01/11/2017 00:01		NO Power purchase agreement
Unit 2		300.00	4.35	7.05	1408.50	2023.74					
GEPL TPP Ph-I		120.00	0.00	0.00	0.00	0.00		120.00			
Unit 1	L	60.00	0.00	0.00	0.00	0.00		60.00	29/06/2013 00:00		NO Power purchase agreement
Unit 2	L	60.00	0.00	0.00	0.00	0.00		60.00	20/06/2013 20:27		NO Power purchase agreement

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS					
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)											
					PROG.	ACTUAL										
GMR WARORA TPS		600.00	9.54	12.50	3299.40	3561.01	2									
Unit 1		300.00	4.77	6.24	1649.70	1899.69										
Unit 2		300.00	4.77	6.26	1649.70	1661.32										
JSW RATNAGIRI TPP		1200.00	14.96	20.30	6684.60	6345.40		300.00								
Unit 1	L	300.00	0.00	0.00	1749.00	2106.46		300.00	20/02/2018 12:06		TURBINE VIBRATIONS HIGH					
Unit 2		300.00	4.77	7.27	1649.70	793.11										
Unit 3		300.00	4.77	6.56	1649.70	1904.95										
Unit 4		300.00	5.42	6.47	1636.20	1540.88										
LANCO VIDARBHA TPP		0.00	0.00	0.00	0.00	0.00										
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned					
MIHAN TPS		246.00	0.00	0.00	0.00	0.00		246.00								
Unit 1	L	61.50	0.00	0.00	0.00	0.00		61.50	10/01/2013 15:50		NO Power purchase agreement					
Unit 2	L	61.50	0.00	0.00	0.00	0.00		61.50	05/11/2013 11:53		NO Power purchase agreement					
Unit 3	L	61.50	0.00	0.00	0.00	0.00		61.50	10/06/2013 18:00		NO Power purchase agreement					
Unit 4	L	61.50	0.00	0.00	0.00	0.00		61.50	20/08/2013 10:00		NO Power purchase agreement					
NASIK (P) TPS		1350.00	0.00	0.00	0.00	1.69		1350.00								
Unit 1	L	270.00	0.00	0.00	0.00	0.00		270.00	04/03/2014 18:10		NO Power purchase agreement					
Unit 2	L	270.00	0.00	0.00	0.00	0.00		270.00	16/02/2017 00:46		NO Power purchase agreement					
Unit 3	L	270.00	0.00	0.00	0.00	0.50		270.00	14/04/2017 01:45		NO Power purchase agreement					
Unit 4	L	270.00	0.00	0.00	0.00	0.63		270.00	20/05/2017 00:25		NO Power purchase agreement					
Unit 5	L	270.00	0.00	0.00	0.00	0.56		270.00	30/05/2017 15:24		NON STABLISED UNIT					
SHIRPUR TPP		150.00	0.00	0.00	0.00	4.74		150.00								
Unit 1	L	150.00	0.00	0.00	0.00	4.74		150.00	28/09/2017 21:14		NON STABLISED UNIT					
TIRORA TPS		3300.00	51.45	45.56	16919.50	16703.30	2	1320.00								
Unit 1		660.00	10.58	15.14	3377.80	3406.77										
Unit 2	L	660.00	10.61	0.00	3377.10	2805.34		660.00	02/01/2018 15:26		H.P. AND L.P. bypass system					
Unit 3		660.00	9.84	15.36	3393.40	3267.76										
Unit 4	L	660.00	10.58	0.00	3377.80	3456.89		660.00	20/02/2018 18:00		COAL SHORTAGE					
Unit 5		660.00	9.84	15.06	3393.40	3766.54										
TROMBAY TPS		1250.00	15.61	17.54	5172.10	4616.59		500.00								
Unit 5		500.00	10.19	11.63	3435.90	2994.77										
Unit 6	L	500.00	0.00	0.00	0.00	0.00		500.00	15/07/2015 17:08		RSD/LOW SCHEDULE					
Unit 8		250.00	5.42	5.91	1736.20	1621.82										
WARDHA WARORA TPP		540.00	4.20	4.07	1412.00	1044.93		270.00								

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 1	L	135.00	0.00	0.00	0.00	0.00		135.00	16/02/2016 17:19		RSD/LOW SCHEDULE
Unit 2	L	135.00	0.00	0.00	0.00	0.00		135.00	29/02/2016 21:46		RSD/LOW SCHEDULE
Unit 3		135.00	2.10	1.99	706.00	408.18					
Unit 4		135.00	2.10	2.08	706.00	636.75					
TYPE: THER (GT)		568.00	3.84	2.10	1303.40	1263.47		388.00			
MANGAON CCPP		388.00	1.39	0.00	470.90	0.00		388.00			
TROMBAY CCPP		180.00	2.45	2.10	832.50	1263.47					
TYPE: HYDRO		481.00	3.93	4.99	1404.30	1469.53					
BHANDARDHARA HPS ST-II		34.00	0.06	0.44	35.60	36.76					
BHIRA HPS		150.00	2.16	0.60	837.60	328.55					
BHIRA PSS HPS		150.00	0.00	1.33	0.00	523.12					
BHIVPURI HPS		75.00	1.06	1.48	274.60	280.04					
KHOPOLI HPS		72.00	0.65	1.14	256.50	301.06					
SECTOR: CENTRAL SECTOR		6347.08	60.16	76.57	17467.60	18971.04		2283.54			
TYPE: THERMAL		2980.00	23.33	37.34	4810.30	8381.29		660.00			
MAUDA TPS		2320.00	17.78	27.74	4426.80	7194.26	0	660.00			
Unit 1		500.00	4.23	9.39	1411.30	2332.96					
Unit 2		500.00	4.42	8.53	1407.20	2210.96					
Unit 3		660.00	3.58	9.82	1224.80	1630.09					
Unit 4	S	660.00	5.55	0.00	383.50	1020.25		660.00	05/03/2018 01:30		COAL SHORTAGE
SOLAPUR		660.00	5.55	9.60	383.50	1187.03	4				
Unit 1		660.00	5.55	9.60	383.50	1187.03					
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
TYPE: THER (GT)		1967.08	11.64	13.02	4004.40	4236.27		1303.54			
RATNAGIRI CCPP		1967.08	11.64	13.02	4004.40	4236.27		1303.54			
TYPE: NUCLEAR		1400.00	25.19	26.21	8652.90	6353.48		320.00			
TARAPUR		1400.00	25.19	26.21	8652.90	6353.48		320.00			
Unit 1	P	160.00	0.77	0.00	259.70	183.82		160.00	04/06/2017 19:09		ENMASS REFUELLING
Unit 2	L	160.00	2.42	0.00	825.20	994.00		160.00	26/12/2017 10:51		REACTOR MAINTENANCE WORKS.
Unit 3		540.00	11.00	13.11	3784.00	3406.22					
Unit 4		540.00	11.00	13.10	3784.00	1769.44					
SOUTHERN											
REGION TOTAL		61385.44	800.60	786.96	256956.00	226946.29		12437.00			

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
				PROG.	ACTUAL	10/03/2018				
ANDHRA PRADESH										
STATE TOTAL	17057.20	199.73	210.98	65796.30	57490.99		3531.60			
SECTOR: STATE SECTOR	5795.40	90.21	96.12	29772.10	22907.98		195.60			
TYPE: THERMAL	4410.00	82.50	85.82	27468.00	20833.43					
DAMODARAM SANJEEVAIAH TPS	1600.00	25.16	22.66	8671.60	4428.76	5				
Unit 1		800.00	12.58	11.25	4335.80	2269.56				
Unit 2		800.00	12.58	11.41	4335.80	2159.20				
Dr. N.TATA RAO TPS	1760.00	36.07	40.79	11742.70	10023.11	2				
Unit 1		210.00	4.32	4.51	1409.20	846.81				
Unit 2		210.00	4.71	4.66	1401.10	927.65				
Unit 3		210.00	4.26	4.85	1410.60	1417.64				
Unit 4		210.00	4.26	4.84	1410.60	1404.55				
Unit 5		210.00	4.26	4.98	1410.60	1394.66				
Unit 6		210.00	4.26	4.87	1410.60	1241.45				
Unit 7		500.00	10.00	12.08	3290.00	2790.35				
RAYALASEEMA TPS	1050.00	21.27	22.37	7053.70	6381.56	7				
Unit 1		210.00	4.26	4.54	1410.60	1306.26				
Unit 2		210.00	4.26	4.36	1410.60	1298.64				
Unit 3		210.00	4.23	4.58	1411.30	1316.85				
Unit 4		210.00	4.26	4.46	1410.60	1361.06				
Unit 5		210.00	4.26	4.43	1410.60	1098.75				
Unit 6		0.00	0.00	0.00	0.00	0.00				unit not yet commissioned
TYPE: THER (GT)	235.40	2.67	1.87	665.70	1010.82		105.60			
JEGURUPADU CCPP PH I	235.40	2.67	1.87	665.70	1010.82		105.60			
TYPE: HYDRO	1150.00	5.04	8.43	1638.40	1063.73		90.00			
NAGARJUN SGR RBC EXTN. HPS	0.00	0.00	0.00	0.00	0.00					
NAGARJUN SGR RBC HPS	90.00	0.10	0.00	129.00	59.73		90.00			
NAGARJUN SGR TPD	50.00	0.16	0.00	171.60	36.71					
SRISAILAM HPS	770.00	2.68	7.32	926.80	506.09					
UPPER SILERU HPS	240.00	2.10	1.11	411.00	461.20					
SECTOR: PVT SECTOR	9261.80	68.29	70.04	22789.90	23632.75		3336.00			
TYPE: THERMAL	4580.00	54.59	60.83	18152.90	21434.25		1940.00			
PAINAMPURAM TPP	1320.00	22.52	29.65	7727.20	9156.05	21				

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS				
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)										
					PROG.	ACTUAL	10/03/2018								
Unit 1		660.00	11.26	14.79	3863.60	4598.30									
Unit 2		660.00	11.26	14.86	3863.60	4557.75									
SGPL TPP		1320.00	10.61	31.18	3577.10	8324.66									
Unit 1		660.00	7.03	15.53	2352.30	4203.72									
Unit 2		660.00	3.58	15.65	1224.80	4120.94									
SIMHAPURI TPS		600.00	5.86	0.00	1876.60	25.02		600.00							
Unit 1	L	150.00	1.45	0.00	469.50	0.00		150.00	18/03/2017 00:08		RSD/LOW SCHEDULE				
Unit 2	L	150.00	1.48	0.00	468.80	0.00		150.00	27/12/2016 23:08		RSD/LOW SCHEDULE				
Unit 3	L	150.00	1.48	0.00	468.80	5.82		150.00	10/04/2017 08:48		RSD/LOW SCHEDULE				
Unit 4	L	150.00	1.45	0.00	469.50	19.20		150.00	07/04/2017 05:25		RSD/LOW SCHEDULE				
THAMMINAPATNAM TPS		300.00	3.54	0.00	1125.40	587.30		300.00							
Unit 1	L	150.00	1.77	0.00	562.70	185.84		150.00	31/10/2017 23:55		RSD/LOW SCHEDULE				
Unit 2	L	150.00	1.77	0.00	562.70	401.46		150.00	01/11/2017 12:14		BOILER MISC. PROBLEM				
Unit 3		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
Unit 4		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned				
VIZAG TPP		1040.00	12.06	0.00	3846.60	3341.22	16	1040.00							
Unit 1	L	520.00	6.03	0.00	1923.30	1874.04		520.00	10/01/2018 20:00		RSD/LOW SCHEDULE				
Unit 2	L	520.00	6.03	0.00	1923.30	1467.18		520.00	02/02/2018 22:41		RSD/LOW SCHEDULE				
TYPE: THER (GT)		4645.00	13.70	9.21	4637.00	2198.50		1396.00							
GAUTAMI CCPP		464.00	0.00	0.00	0.00	0.00		464.00							
GMR Energy Ltd - Kakinada		220.00	0.00	0.00	0.00	0.00		220.00							
GODAVARI CCPP		208.00	2.73	3.15	942.30	497.06		47.00							
GREL CCPP (Rajahmundry)		768.00	1.77	0.00	587.70	0.00									
JEGURUPADU CCPP PH II		220.00	0.32	0.00	93.20	0.00		220.00							
KONASEEMA CCPP		445.00	0.00	0.00	0.00	0.00		445.00							
KONDAPALLI CCPP		350.00	1.74	3.86	563.40	568.29									
KONDAPALLI EXTN CCPP .		366.00	0.55	0.00	188.50	0.00									
KONDAPALLI ST-3 CCPP		742.00	3.88	0.00	1318.80	0.00									
PEDDAPURAM CCPP		220.00	0.00	0.00	0.00	0.00									
VEMAGIRI CCPP		370.00	1.07	0.00	377.70	0.00									
VIJESWARAM CCPP		272.00	1.64	2.20	565.40	1133.15									
TYPE: THER (DG)		36.80	0.00	0.00	0.00	0.00									
LVS POWER DG		36.80	0.00	0.00	0.00	0.00									

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
SECTOR: CENTRAL SECTOR		2000.00	41.23	44.82	13234.30	10950.26					
TYPE: THERMAL		2000.00	41.23	44.82	13234.30	10950.26					
SIMHADRI		2000.00	41.23	44.82	13234.30	10950.26	0				
Unit 1		500.00	9.68	11.13	3321.80	2976.48					
Unit 2		500.00	11.16	10.99	3290.60	2354.43					
Unit 3		500.00	10.71	11.33	3300.10	2619.69					
Unit 4		500.00	9.68	11.37	3321.80	2999.66					
KARNATAKA											
STATE TOTAL		13370.52	176.46	160.92	53412.60	41367.24		3172.40			
SECTOR: STATE SECTOR		8805.32	113.96	91.79	34349.60	21219.71		1942.40			
TYPE: THERMAL		5020.00	72.66	64.85	23354.60	14612.99		1710.00			
BELLARY TPS		1700.00	28.36	20.54	9404.60	3654.05	7	700.00			
Unit 1		500.00	8.84	9.59	2864.40	1167.39					
Unit 2		500.00	8.84	10.95	2864.40	1659.74					
Unit 3	S	700.00	10.68	0.00	3675.80	826.92		700.00	08/03/2018 01:46		WATER WALL TUBE LEAKAGE
RAICHUR TPS		1720.00	33.36	35.23	10179.60	10156.65	1	210.00			
Unit 1	L	210.00	3.94	0.00	1222.40	835.97		210.00	17/11/2017 22:12		MISC. SHORT DURATION MAINTENANCE
Unit 2		210.00	5.42	4.78	1311.20	824.05					
Unit 3		210.00	3.77	4.86	1225.70	1397.21					
Unit 4		210.00	3.71	4.93	1167.10	1521.15					
Unit 5		210.00	4.06	4.92	1219.60	1171.48					
Unit 6		210.00	3.94	4.92	1262.40	1322.66					
Unit 7		210.00	3.87	4.93	1263.70	1329.42					
Unit 8		250.00	4.65	5.89	1507.50	1754.71					
YERMARUS TPP		1600.00	10.94	9.08	3770.40	802.29		800.00			
Unit 1		800.00	10.94	9.08	3770.40	695.09					
Unit 2	L	800.00	0.00	0.00	0.00	107.20		800.00	07/04/2017 20:07		COLLAPSE OF R.C. BUNKER
TYPE: THER (DG)		127.92	0.00	0.00	0.00	0.00					
YELHANKA (DG)		127.92	0.00	0.00	0.00	0.00					
TYPE: HYDRO		3657.40	41.30	26.94	10995.00	6606.72		232.40			
ALMATTI DPH HPS		290.00	0.23	0.00	481.30	436.57					
BHADRA HPS		39.20	0.23	0.10	56.30	13.05		14.00			
GERUSUPPA HPS		240.00	1.58	0.99	466.80	259.28					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
GHAT PRABHA HPS		32.00	0.10	0.34	82.00	47.15					
HAMPI HPS		36.00	0.39	0.14	166.90	38.12		9.00			
JOG HPS		139.20	1.00	0.42	261.00	182.33		74.40			
KADRA HPS		150.00	0.90	0.13	347.00	185.00					
KALINADI HPS		855.00	11.84	7.96	2542.40	1387.01		135.00			
KALINADI SUPA HPS		100.00	1.84	2.17	374.40	258.79					
KODASALI HPS		120.00	1.10	0.10	321.00	157.91					
LIGANAMAKKI HPS		55.00	0.84	0.53	208.40	114.74					
MUNIRABAD HPS		28.00	0.06	0.00	90.60	51.33					
SHARAVATHI HPS		1035.00	16.74	11.47	4385.40	2487.50					
SIVASAMUNDRUM HPS		42.00	0.58	0.02	237.80	172.47					
T B DAM HPS		36.00	0.00	0.40	0.00	92.34					
VARAHI HPS		460.00	3.87	2.17	973.70	723.13					
SECTOR: PVT SECTOR		2085.20	35.61	34.20	11452.10	9459.25		430.00			
TYPE: THERMAL		2060.00	35.61	34.20	11452.10	9459.25		430.00			
TORANGALLU TPS(SBU-I)		260.00	4.39	2.93	1507.90	1582.45		130.00			
Unit 1		130.00	2.16	2.93	754.60	794.61					
Unit 2	S	130.00	2.23	0.00	753.30	787.84		130.00	25/02/2018 23:50		RSD/LOW SCHEDULE
TORANGALLU TPS(SBU-II)		600.00	7.29	5.88	2446.90	2168.70		300.00			
Unit 3		300.00	3.71	5.88	1222.10	1338.49					
Unit 4	L	300.00	3.58	0.00	1224.80	830.21		300.00	19/10/2017 21:01		RESERVE SHUT DOWN / STANDBY UNIT
UDUPI TPP		1200.00	23.93	25.39	7497.30	5708.10					
Unit 1		600.00	12.19	11.24	3743.90	2832.64					
Unit 2		600.00	11.74	14.15	3753.40	2875.46					
TYPE: THER (DG)		25.20	0.00	0.00	0.00	0.00					
BELLARY DG		25.20	0.00	0.00	0.00	0.00					
SECTOR: CENTRAL SECTOR		2480.00	26.89	34.93	7610.90	10688.28		800.00			
TYPE: THERMAL		1600.00	9.13	14.34	1608.30	3657.20		800.00			
KUDGI STPP		1600.00	9.13	14.34	1608.30	3657.20	16	800.00			
Unit 1		800.00	3.58	14.34	1224.80	2729.34					
Unit 2	S	800.00	5.55	0.00	383.50	927.86		800.00	28/02/2018 00:37		RSD/LOW SCHEDULE
Unit 3		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TYPE: NUCLEAR		880.00	17.76	20.59	6002.60	7031.08					
KAIGA		880.00	17.76	20.59	6002.60	7031.08					
Unit 1		220.00	4.48	5.33	1544.80	1806.49					
Unit 2		220.00	4.48	5.30	1544.80	1765.31					
Unit 3		220.00	4.48	4.74	1544.80	1771.26					
Unit 4		220.00	4.32	5.22	1368.20	1688.02					
KERALA											
STATE TOTAL		2575.04	24.81	24.80	5784.10	4846.82		420.50			
SECTOR: STATE SECTOR		2041.46	24.81	24.80	5754.10	4799.98		246.50			
TYPE: THER (DG)		159.96	0.09	0.00	51.90	0.85					
BRAMHAPURAM DG		63.96	0.09	0.00	9.90	0.31					
KOZHIKODE DG		96.00	0.00	0.00	42.00	0.54					
TYPE: HYDRO		1881.50	24.72	24.80	5702.20	4799.13		246.50			
IDAMALAYAR HPS.		75.00	1.19	1.53	288.90	228.69					
IDUKKI HPS.		780.00	12.94	11.62	1824.40	1455.70		130.00			
KAKKAD HPS.		50.00	0.68	0.72	185.80	144.48					
KUTTIYADI ADDL. EXTN.		100.00	0.00	0.39	0.00	166.58					
KUTTIYADI HPS.		125.00	1.68	0.82	640.80	416.57		25.00			
LOWER PERIYAR HPS.		180.00	0.52	0.81	489.20	494.79					
NARIAMANGLAM HPS		70.00	0.55	0.83	318.50	296.60					
PALLIVASAL HPS.		37.50	0.58	0.48	195.80	177.77		7.50			
PANNIAR HPS.		30.00	0.39	0.75	136.90	116.96					
PORINGALKUTTU HPS.		32.00	0.16	0.08	137.60	117.17		16.00			
SABARIGIRI HPS.		300.00	4.84	5.61	1148.40	850.78		50.00			
SENGULAM HPS.		48.00	0.32	0.30	136.20	144.32					
SHOLAYAR HPS.		54.00	0.87	0.86	199.70	188.72		18.00			
SECTOR: PVT SECTOR		174.00	0.00	0.00	0.00	42.65		174.00			
TYPE: THER (GT)		174.00	0.00	0.00	0.00	42.65		174.00			
COCHIN CCPP (Liq.)		174.00	0.00	0.00	0.00	42.65		174.00			
SECTOR: CENTRAL SECTOR		359.58	0.00	0.00	30.00	4.19					
TYPE: THER (GT)		359.58	0.00	0.00	30.00	4.19					
R. GANDHI CCPP (Liq.)		359.58	0.00	0.00	30.00	4.19					

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS	
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)							
				PROG.	ACTUAL	10/03/2018					
PUDUCHERRY											
STATE TOTAL	32.50	0.65	0.73	209.50	210.78						
SECTOR: STATE SECTOR	32.50	0.65	0.73	209.50	210.78						
TYPE: THER (GT)	32.50	0.65	0.73	209.50	210.78						
KARAIKAL CCPP	32.50	0.65	0.73	209.50	210.78						
TAMIL NADU											
STATE TOTAL	18832.08	266.06	235.62	86768.60	76367.54		4480.50				
SECTOR: STATE SECTOR	7037.28	87.86	91.83	30085.60	25540.08		810.50				
TYPE: THERMAL	4320.00	76.28	82.16	24198.80	20971.80		420.00				
METTUR TPS		840.00	17.46	20.12	5633.60	4710.81	13				
Unit 1		210.00	4.26	5.04	1410.60	1058.03					
Unit 2		210.00	4.26	5.04	1410.60	1287.16					
Unit 3		210.00	4.26	5.06	1410.60	1152.54					
Unit 4		210.00	4.68	4.98	1401.80	1213.08					
METTUR TPS - II		600.00	10.45	10.10	3280.50	2234.33	25				
Unit 1		600.00	10.45	10.10	3280.50	2234.33					
NORTH CHENNAI TPS		1830.00	32.01	34.97	10028.10	9226.21	7	210.00			
Unit 1	*	210.00	4.48	1.70	1330.80	1268.01		210.00	09/03/2018 10:18	10/03/2018 13.12.00	WATER WALL TUBE LEAKAGE
Unit 2		210.00	4.10	4.47	1339.00	1280.51					
Unit 3		210.00	4.13	4.62	1313.30	1359.43					
Unit 4		600.00	9.65	12.09	3022.50	3104.18					
Unit 5		600.00	9.65	12.09	3022.50	2214.08					
TUTICORIN TPS		1050.00	16.36	16.97	5256.60	4800.45	13	210.00			
Unit 1	*	210.00	3.29	0.81	980.90	620.52		210.00	09/03/2018 13:04	10/03/2018 18.01.00	WATER WALL TUBE LEAKAGE
Unit 2		210.00	3.26	4.03	1081.60	950.24					
Unit 3		210.00	3.26	4.03	1081.60	906.88					
Unit 4		210.00	3.26	4.07	1061.60	1241.75					
Unit 5		210.00	3.29	4.03	1050.90	1081.06					
TYPE: THER (GT)		514.08	4.63	5.28	1618.30	1804.37		30.00			
BASIN BRIDGE GT (Liq.)		120.00	0.00	0.00	0.00	6.12		30.00			
KOVIKALPAL CCPP		107.88	1.03	0.76	348.30	286.22					
KUTTALAM CCPP		100.00	0.90	1.09	328.00	326.86					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
VALUTHUR CCPP		186.20	2.70	3.43	942.00	1185.17					
TYPE: HYDRO		2203.20	6.95	4.39	4268.50	2763.91		360.50			
ALIYAR HPS.		60.00	0.26	0.00	139.60	90.91		60.00			
BHAWANI BARRAGE-II HPS		30.00	0.03	0.00	48.30	37.62		30.00			
BHAWANI BARRAGE-III HPS		30.00	0.03	0.00	48.30	0.00		30.00			
BHAWANI KATTAL		30.00	0.00	0.00	59.00	16.68					
KADAMPARI HPS.		400.00	0.84	0.21	332.40	350.39					
KODAYAR HPS.		100.00	0.32	0.00	208.20	123.84		40.00			
KUNDAH HPS.		555.00	3.06	2.54	1345.60	733.95		95.00			
LOWER METTUR HPS.		120.00	0.12	0.00	232.20	130.24					
METTUR DAM HPS.		50.00	0.03	0.00	90.30	50.78		12.50			
METTUR TUNNEL HPS.		200.00	0.06	0.00	265.60	163.32		50.00			
MOYAR HPS		36.00	0.23	0.32	130.30	85.50					
PAPANASAM HPS.		32.00	0.00	0.33	120.00	111.98		8.00			
PARSON`S VALLEY HPS.		30.00	0.10	0.00	48.00	22.72					
PERIYAR HPS.		161.00	0.19	0.00	445.90	287.11		35.00			
PYKARA HPS.		59.20	0.16	0.00	56.60	0.98					
PYKARA ULTMATE HPS.		150.00	0.87	0.82	356.70	247.46					
SARKARPATHY HPS.		30.00	0.39	0.00	106.90	85.42					
SHOLAYAR HPS (TN)		95.00	0.13	0.00	147.30	157.73					
SURULIYAR HPS.		35.00	0.13	0.17	87.30	67.28					
SECTOR: PVT SECTOR		3864.80	29.82	46.61	9954.20	10589.40		900.00			
TYPE: THERMAL		2950.00	27.05	44.23	9021.50	9783.30		900.00			
ITPCL TPP		1200.00	10.38	25.41	3371.80	5174.87					
Unit 1		600.00	5.90	12.74	1891.00	2941.47					
Unit 2		600.00	4.48	12.67	1480.80	2233.40					
MUTHIARA TPP		1200.00	12.32	14.31	4241.20	3676.17		600.00			
Unit 1		600.00	6.16	14.31	2120.60	1075.25					
Unit 2	L	600.00	6.16	0.00	2120.60	2600.92		600.00	19/02/2018 17:34		RSD/LOW SCHEDULE
NEYVELI TPS(Z)		250.00	4.35	4.51	1408.50	932.26					
Unit 1		250.00	4.35	4.51	1408.50	932.26					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TUTICORIN (P) TPP		300.00	0.00	0.00	0.00	0.00		300.00			
Unit 1	L	150.00	0.00	0.00	0.00	0.00		150.00	03/04/2016 00:31		NO Power purchase agreement
Unit 2	L	150.00	0.00	0.00	0.00	0.00		150.00	16/04/2016 01:42		NO Power purchase agreement
TYPE: THER (GT)		503.10	2.77	2.38	932.70	806.10					
KARUPPUR CCPP		119.80	1.32	1.34	463.20	455.43					
P.NALLUR CCPP		330.50	0.58	0.00	187.80	0.00					
VALANTARVY CCPP		52.80	0.87	1.04	281.70	350.67					
TYPE: THER (DG)		411.70	0.00	0.00	0.00	0.00					
B. BRIDGE D.G		200.00	0.00	0.00	0.00	0.00					
SAMALPATTI DG		105.70	0.00	0.00	0.00	0.00					
SAMAYANALLUR DG		106.00	0.00	0.00	0.00	0.00					
SECTOR: CENTRAL SECTOR		7930.00	148.38	97.18	46728.80	40238.06		2770.00			
TYPE: THERMAL		5490.00	103.28	91.70	32948.80	29195.62		550.00			
NEYVELI (EXT) TPS		420.00	8.93	9.40	2756.30	3016.24					
Unit 1		210.00	4.45	4.72	1350.50	1535.75					
Unit 2		210.00	4.48	4.68	1405.80	1480.49					
NEYVELI NEW TPP		0.00	0.00	0.00	0.00	0.00					
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
NEYVELI TPS- I		600.00	10.63	10.39	3456.30	3165.39		50.00			
Unit 1		50.00	0.87	1.01	291.70	265.29					
Unit 2	S	50.00	0.87	0.00	291.70	274.91		50.00	28/02/2018 21:00		GENERATOR PROTECTION RELAY OPERATION PROBLEM
Unit 3		50.00	0.87	0.99	291.70	269.63					
Unit 4		50.00	0.87	0.98	270.70	281.44					
Unit 5		50.00	0.90	1.03	292.00	269.26					
Unit 6		50.00	0.90	0.96	274.00	262.26					
Unit 7		100.00	1.77	1.58	582.70	500.63					
Unit 8		100.00	1.81	1.93	579.10	539.58					
Unit 9		100.00	1.77	1.91	582.70	502.39					
NEYVELI TPS-II		1470.00	29.32	31.61	9042.20	9494.35					
Unit 1		210.00	4.19	4.46	1288.90	1379.32					
Unit 2		210.00	4.16	4.57	1287.60	1406.42					
Unit 3		210.00	4.23	4.60	1298.30	1080.28					
Unit 4		210.00	4.19	4.45	1281.90	1441.30					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 5		210.00	4.16	4.39	1292.60	1374.21					
Unit 6		210.00	4.16	4.54	1292.60	1381.91					
Unit 7		210.00	4.23	4.60	1300.30	1430.91					
NEYVELI TPS-II EXP		500.00	9.35	5.78	2869.50	1926.36					
Unit 1	*	250.00	4.58	1.56	1436.80	1123.11			04/03/2018 23:03	10/03/2018 07.25.00	WATER WALL TUBE LEAKAGE
Unit 2		250.00	4.77	4.22	1432.70	803.25					
TUTICORIN (JV) TPP		1000.00	18.70	18.01	6177.00	5025.65	30				
Unit 1		500.00	9.35	9.19	3088.50	2448.88					
Unit 2		500.00	9.35	8.82	3088.50	2576.77					
VALLUR TPP		1500.00	26.35	16.51	8647.50	6567.63	32	500.00			
Unit 1	S	500.00	8.61	0.00	2885.10	3024.74		500.00	07/03/2018 22:30		WATER WALL TUBE LEAKAGE
Unit 2		500.00	9.13	9.78	2872.30	2939.07					
Unit 3		500.00	8.61	6.73	2890.10	603.82					
TYPE: NUCLEAR		2440.00	45.10	5.48	13780.00	11042.44		2220.00			
KUDANKULAM		2000.00	40.87	0.00	10947.70	8179.67		2000.00			
Unit 1	S	1000.00	21.61	0.00	5786.10	3925.52		1000.00	08/03/2018 09:11		REACTOR MAINTENANCE WORKS.
Unit 2	P	1000.00	19.26	0.00	5161.60	4254.15		1000.00	19/02/2018 10:30		ANNUAL MAINTENANCE
MADRAS A.P.S.		440.00	4.23	5.48	2832.30	2862.77		220.00			
Unit 1	L	220.00	4.23	0.00	1454.30	1194.34		220.00	30/01/2018 16:30		REACTOR MAINTENANCE WORKS.
Unit 2		220.00	0.00	5.48	1378.00	1668.43					
TELANGANA											
STATE TOTAL		9518.10	132.89	153.91	44984.90	46662.92		832.00			
SECTOR: STATE SECTOR		6918.10	78.23	92.17	26733.30	28997.92		832.00			
TYPE: THERMAL		4082.50	68.02	83.82	22508.20	26556.40		660.00			
KAKATIYA TPS		1100.00	21.87	26.17	7040.70	6852.17	15				
Unit 1		500.00	10.26	12.07	3284.60	3242.93					
Unit 2		600.00	11.61	14.10	3756.10	3609.24					
KOTHAGUDEM TPS		720.00	11.41	11.97	3757.10	3624.19	29	60.00			
Unit 1		60.00	0.87	1.18	306.70	358.78					
Unit 2		60.00	0.90	1.29	306.00	370.31					
Unit 3	L	60.00	0.90	0.00	306.00	52.26		60.00	20/05/2017 05:23		C&I PROBLEM
Unit 4		60.00	0.87	1.24	306.70	373.89					
Unit 5		120.00	1.84	2.27	612.40	668.32					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 6		120.00	2.06	1.90	607.60	606.11					
Unit 7		120.00	2.13	2.11	699.30	617.44					
Unit 8		120.00	1.84	1.98	612.40	577.08					
KOTHAGUDEM TPS (NEW)		1000.00	18.35	24.07	6114.50	6632.73	23				
Unit 1		250.00	4.55	6.06	1504.50	1572.83					
Unit 2		250.00	4.35	5.95	1508.50	1773.67					
Unit 3		500.00	9.45	12.06	3101.50	3286.23					
RAMAGUNDEM - B TPS		62.50	1.23	1.33	414.30	448.72					
Unit 1		62.50	1.23	1.33	414.30	448.72					
SINGARENI TPP		1200.00	15.16	20.28	5181.60	8998.59		600.00			
Unit 1	S	600.00	8.19	5.76	2827.90	4330.34		600.00	10/03/2018 10:03	17/03/2018 00.00.00	WATER WALL TUBE LEAKAGE
Unit 2		600.00	6.97	14.52	2353.70	4668.25					
TYPE: HYDRO		2835.60	10.21	8.35	4225.10	2441.52		172.00			
LOWER JURALA HPS		240.00	0.32	0.00	123.20	205.90					
LOWER SILERU HPS		460.00	3.97	4.07	1021.70	1019.14		115.00			
NAGARJUN SGR HPS		815.60	2.61	0.69	1326.10	161.18					
NAGARJUN SGR LBC HPS		60.00	0.00	0.00	64.00	12.80		30.00			
POCHAMPAD HPS		36.00	0.19	0.00	64.90	32.31		27.00			
PRIYADARSHNI JURALA HPS		234.00	0.03	0.00	180.30	217.40					
PULICHINTALA HPS		90.00	0.03	0.00	159.30	6.60					
SRISAILAM LB HPS		900.00	3.06	3.59	1285.60	786.19					
SECTOR: CENTRAL SECTOR		2600.00	54.66	61.74	18251.60	17665.00					
TYPE: THERMAL		2600.00	54.66	61.74	18251.60	17665.00					
RAMAGUNDEM STPS		2600.00	54.66	61.74	18251.60	17665.00	18				
Unit 1		200.00	4.32	4.59	1401.20	1366.30					
Unit 2		200.00	4.48	4.63	1397.80	1294.49					
Unit 3		200.00	4.06	4.52	1406.60	1266.52					
Unit 4		500.00	11.32	11.93	3493.20	3075.65					
Unit 5		500.00	10.16	11.99	3517.60	3500.05					
Unit 6		500.00	10.16	11.99	3517.60	3562.77					
Unit 7		500.00	10.16	12.09	3517.60	3599.22					
EASTERN											
REGION TOTAL		37727.50	531.30	572.46	181267.40	174324.20		6587.50			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
ANDAMAN & NICOBAR ISLANDS											
STATE TOTAL		40.05	0.58	0.27	187.80	225.09					
SECTOR: STATE SECTOR		40.05	0.58	0.27	187.80	225.09					
TYPE: THER (DG)		40.05	0.58	0.27	187.80	225.09					
AND. NICOBAR DG		40.05	0.58	0.27	187.80	225.09					
BIHAR											
STATE TOTAL		5230.00	84.29	92.38	25630.90	26533.19		1225.00			
SECTOR: STATE SECTOR		460.00	1.19	0.00	374.90	36.04		460.00			
TYPE: THERMAL		460.00	1.19	0.00	374.90	36.04		460.00			
BARAUNI TPS		460.00	1.19	0.00	374.90	36.04		460.00			
Unit 6	P	105.00	0.35	0.00	92.50	0.00		105.00	17/03/2012 13:15		R AND M / REFURBISHMENT WORKS
Unit 7	L	105.00	0.84	0.00	282.40	36.04		105.00	07/05/2017 07:26		WATER WALL TUBE LEAKAGE
Unit 8	L	250.00	0.00	0.00	0.00	0.00		250.00	11/01/2018 02:13		NON STABLISED UNIT
Unit 9		0.00	0.00	0.00	0.00	0.00					
SECTOR: CENTRAL SECTOR		4770.00	83.10	92.38	25256.00	26497.15		765.00			
TYPE: THERMAL		4770.00	83.10	92.38	25256.00	26497.15		765.00			
BARH I		0.00	0.00	0.00	0.00	0.00					
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
BARH II		1320.00	21.58	31.19	7046.80	8634.21	6				
Unit 4		660.00	10.39	15.66	3531.90	4626.45					
Unit 5		660.00	11.19	15.53	3514.90	4007.76					
KAHALGAON TPS		2340.00	44.57	50.11	14464.70	15318.26	5	210.00			
Unit 1		210.00	4.16	4.89	1294.60	1225.36					
Unit 2	P	210.00	4.06	0.00	1296.60	1425.59		210.00	05/03/2018 00:22		BOILER OVERHAUL/ ANNUAL MAINTENANCE
Unit 3		210.00	3.81	4.92	1302.10	1467.69					
Unit 4		210.00	4.16	4.89	1294.60	1323.59					
Unit 5		500.00	9.19	11.88	3097.90	3436.31					
Unit 6		500.00	10.00	11.69	3081.00	3026.33					
Unit 7		500.00	9.19	11.84	3097.90	3413.39					
MUZAFFARPUR TPS		610.00	4.65	5.50	1402.50	1594.63	8	305.00			
Unit 1	S	110.00	1.39	0.00	470.90	434.58		110.00	07/03/2018 16:40		WATER WALL TUBE LEAKAGE
Unit 2		110.00	1.48	2.09	468.80	282.49					
Unit 3	S	195.00	0.94	0.00	330.40	422.89		195.00	06/03/2018 07:46		FURNACE DRAFT ABNORMAL

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 4		195.00	0.84	3.41	132.40	454.67					
NABI NAGAR TPP		500.00	9.07	5.58	2309.70	950.05	12	250.00			
Unit 1		250.00	4.68	5.58	1601.80	781.79					
Unit 2	L	250.00	4.39	0.00	707.90	168.26		250.00	30/11/2017 20:23		RSD/LOW SCHEDULE
Unit 3		0.00	0.00	0.00	0.00	0.00					
Unit 4		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
NEW NABI NAGAR TPP		0.00	3.23	0.00	32.30	0.00					
Unit 1		0.00	3.23	0.00	32.30	0.00					unit not yet commissioned
JHARKHAND											
STATE TOTAL		4863.20	82.54	72.79	27948.40	25763.55		1345.00			
SECTOR: STATE SECTOR		550.00	6.58	1.09	2211.80	1959.37		420.00			
TYPE: THERMAL		420.00	6.32	0.42	2067.20	1769.75		420.00			
TENUGHAT TPS		420.00	6.32	0.42	2067.20	1769.75	11	420.00			
Unit 1	S	210.00	3.16	0.00	1033.60	904.23		210.00	08/03/2018 23:35		WATER WALL TUBE LEAKAGE
Unit 2	S	210.00	3.16	0.42	1033.60	865.52		210.00	10/03/2018 13:43	11/03/2018 00.00.00	FURNACE FIRE OUT /FLAME FAILURE
TYPE: HYDRO		130.00	0.26	0.67	144.60	189.62					
SUBERNREKHA HPS.		130.00	0.26	0.67	144.60	189.62					
SECTOR: PVT SECTOR		1830.00	35.26	23.46	11701.60	11041.68		795.00			
TYPE: THERMAL		1830.00	35.26	23.46	11701.60	11041.68		795.00			
JOJOBERA TPS		240.00	4.58	5.07	1569.80	1532.53		0.00			
Unit 2		120.00	2.29	2.30	784.90	764.86					
Unit 3		120.00	2.29	2.77	784.90	767.67					
Unit 4		0.00	0.00	0.00	0.00	0.00		0.00			
MAHADEV PRASAD STPP		540.00	9.36	6.51	3203.60	2760.72		270.00			
Unit 1		270.00	4.68	6.51	1601.80	1956.95					
Unit 2	L	270.00	4.68	0.00	1601.80	803.77		270.00	07/09/2017 06:02		ROTOR/ ROTOR EARTH FAULT
MAITHON RB TPP		1050.00	21.32	11.88	6928.20	6748.43	11	525.00			
Unit 1	S	525.00	11.16	0.00	3453.60	2828.63		525.00	27/02/2018 13:36		BOILER MISC. PROBLEM
Unit 2		525.00	10.16	11.88	3474.60	3919.80					
MAITRISHI USHA TPS		0.00	0.00	0.00	0.00	0.00					
Unit 1		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
SECTOR: CENTRAL SECTOR		2483.20	40.70	48.24	14035.00	12762.50		130.00			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TYPE: THERMAL		2340.00	40.41	48.05	13806.10	12517.09		130.00			
BOKARO `B` TPS		210.00	4.51	3.71	1530.10	496.45	7	0.00			
Unit 1	L	0.00	1.48	0.00	518.80	25.23		0.00	18/05/2017 15:58		WATER WALL TUBE LEAKAGE
Unit 2	L	0.00	1.48	0.00	518.80	167.77		0.00	20/06/2017 05:52		RSD/LOW SCHEDULE
Unit 3		210.00	1.55	3.71	492.50	303.45					
BOKARO TPS `A` EXP		500.00	6.16	10.89	2118.60	2741.11					
Unit 1		500.00	6.16	10.89	2118.60	2741.11					
CHANDRAPURA(DVC) TPS		630.00	12.55	12.01	4063.50	3843.81	4	130.00			
Unit 2	L	0.00	1.58	0.00	508.80	109.32		0.00	01/06/2017 21:36		TURBINE VIBRATIONS HIGH
Unit 3	L	130.00	1.55	0.00	516.50	211.79		130.00	18/08/2017 04:35		WATER WALL TUBE LEAKAGE
Unit 7		250.00	4.71	6.02	1613.10	1788.57					
Unit 8		250.00	4.71	5.99	1425.10	1734.13					
KODARMA TPP		1000.00	14.67	21.44	4866.70	5435.72	3				
Unit 1		500.00	7.32	10.75	2526.20	2345.79					
Unit 2		500.00	7.35	10.69	2340.50	3089.93					
PATRATU TPS		0.00	2.52	0.00	1227.20	0.00		0.00			
Unit 4	L	0.00	0.00	0.00	100.00	0.00		0.00	12/11/2016 06:11		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION
Unit 6	L	0.00	0.00	0.00	250.00	0.00		0.00	11/08/2015 16:25		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION
Unit 7	L	0.00	0.00	0.00	0.00	0.00		0.00	30/09/2010 09:55		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION
Unit 9	L	0.00	1.26	0.00	433.60	0.00		0.00	10/08/2006 19:55		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION
Unit 10	L	0.00	1.26	0.00	443.60	0.00		0.00	23/01/2017 09:32		VINTAGE UNIT WITHDRAWN AND CLOSED FOR OPERATION
TYPE: HYDRO		143.20	0.29	0.19	228.90	245.41					
MAITHON HPS.		63.20	0.23	0.12	110.30	107.97					
PANCHET HPS.		80.00	0.06	0.07	118.60	137.44					
ODISHA											
STATE TOTAL		9822.25	142.53	155.00	48450.30	43417.06		1515.50			
SECTOR: STATE SECTOR		2562.25	21.61	19.13	8749.10	8366.98		565.50			
TYPE: THERMAL		420.00	9.06	8.13	2859.60	2629.31					
IB VALLEY TPS		420.00	9.06	8.13	2859.60	2629.31	4				
Unit 1		210.00	4.48	4.10	1455.80	1352.00					
Unit 2		210.00	4.58	4.03	1403.80	1277.31					
Unit 3		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
TYPE: HYDRO		2142.25	12.55	11.00	5889.50	5737.67		565.50			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
BALIMELA HPS.		510.00	1.90	1.36	1144.00	1425.61		195.00			
CHIMPLIMA HPS		72.00	0.71	0.41	291.10	236.62		24.00			
HIRAKUD HPS		275.50	0.94	0.66	666.40	597.86		107.00			
MACHKUND HPS		114.75	1.26	1.26	454.60	435.44		59.50			
RENGALI HPS.		250.00	1.00	1.65	679.00	715.59		100.00			
UPPER INDRAVATI HPS.		600.00	4.84	3.83	1862.40	1656.36					
UPPER KOLAB HPS.		320.00	1.90	1.83	792.00	670.19		80.00			
SECTOR: PVT SECTOR		3800.00	44.84	51.79	15198.40	10029.41		950.00			
TYPE: THERMAL		3800.00	44.84	51.79	15198.40	10029.41		950.00			
DERANG TPP		1200.00	18.12	22.97	6219.20	3331.61					
Unit 1		600.00	9.06	12.68	3109.60	1072.42					
Unit 2		600.00	9.06	10.29	3109.60	2259.19					
ICCL IMP		0.00	0.77	1.02	273.70	292.75					
Unit 2		0.00	0.77	1.02	273.70	292.75					
KAMALANGA TPS		1050.00	17.04	23.48	5642.40	5183.49	15				
Unit 1		350.00	5.52	8.00	1884.20	1229.18					
Unit 2		350.00	6.00	8.10	1874.00	2146.38					
Unit 3		350.00	5.52	7.38	1884.20	1807.93					
LANCO BABANDH TPP		0.00	0.00	0.00	0.00	0.00					
Unit 1		0.00	0.00	0.00	0.00	0.00					
NALCO IMP		0.00	0.68	0.55	235.80	268.63					
Unit 1		0.00	0.68	0.55	235.80	268.63					
STERLITE TPP		1200.00	8.23	3.77	2827.30	952.93		600.00			
Unit 1	L	600.00	0.00	0.00	0.00	0.00		600.00	15/12/2016 23:53		out from installed capacity/plf calculation
Unit 2		600.00	8.23	3.77	2827.30	952.93					
Unit 3	L	0.00	0.00	0.00	0.00	0.00		0.00	01/03/2017 00:00		out from installed capacity/plf calculation
Unit 4	L	0.00	0.00	0.00	0.00	0.00		0.00	01/03/2017 00:00		out from installed capacity/plf calculation
UTKAL TPP (IND BARATH)		350.00	0.00	0.00	0.00	0.00		350.00			
Unit 1	L	350.00	0.00	0.00	0.00	0.00		350.00	29/02/2016 00:13		TRANSMISSION CONSTRAINTS
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
SECTOR: CENTRAL SECTOR		3460.00	76.08	84.08	24502.80	25020.67					
TYPE: THERMAL		3460.00	76.08	84.08	24502.80	25020.67					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TALCHER (OLD) TPS		460.00	10.49	11.33	3379.90	3544.41	23				
Unit 1		60.00	1.42	1.51	433.20	489.13					
Unit 2		60.00	1.29	1.50	435.90	482.97					
Unit 3		60.00	1.29	1.49	435.90	476.14					
Unit 4		60.00	1.29	1.50	435.90	485.06					
Unit 5		110.00	2.68	2.66	817.80	746.59					
Unit 6		110.00	2.52	2.67	821.20	864.52					
TALCHER STPS		3000.00	65.59	72.75	21122.90	21476.26	7				
Unit 1		500.00	11.00	12.38	3519.00	3329.80					
Unit 2		500.00	10.39	12.13	3531.90	3844.73					
Unit 3		500.00	11.71	12.01	3504.10	3327.81					
Unit 4		500.00	11.71	12.03	3504.10	3322.23					
Unit 5		500.00	10.39	12.05	3531.90	3832.05					
Unit 6		500.00	10.39	12.15	3531.90	3819.64					
SIKKIM											
STATE TOTAL		2169.00	11.64	10.26	9012.40	8671.43		75.00			
SECTOR: STATE SECTOR		1200.00	6.61	5.85	5075.10	4319.37					
TYPE: HYDRO		1200.00	6.61	5.85	5075.10	4319.37					
TEESTA-III HPS		1200.00	6.61	5.85	5075.10	4319.37					
SECTOR: PVT SECTOR		399.00	1.09	1.27	1330.90	1267.04		55.00			
TYPE: HYDRO		399.00	1.09	1.27	1330.90	1267.04		55.00			
CHUZACHEN HPS		110.00	0.39	0.29	486.90	436.50		55.00			
DIKCHU HPS		96.00	0.00	0.29	0.00	365.54					
JORETHANG LOOP		96.00	0.35	0.32	451.50	399.64					
TASHIDING HPS		97.00	0.35	0.37	392.50	65.36					
SECTOR: CENTRAL SECTOR		570.00	3.94	3.14	2606.40	3085.02		20.00			
TYPE: HYDRO		570.00	3.94	3.14	2606.40	3085.02		20.00			
RANGIT HPS		60.00	0.42	0.45	331.20	337.47		20.00			
TEESTA V HPS		510.00	3.52	2.69	2275.20	2747.55					
WEST BENGAL											
STATE TOTAL		15603.00	209.72	241.76	70037.60	69713.88		2427.00			
SECTOR: STATE SECTOR		6586.00	82.74	97.08	26558.40	25344.18		842.00			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
TYPE: THERMAL		5520.00	79.06	94.49	25039.60	24123.50		710.00			
BAKRESWAR TPS		1050.00	21.78	25.71	7042.80	6983.77	16				
Unit 1		210.00	4.58	5.08	1403.80	1246.37					
Unit 2		210.00	4.23	5.11	1411.30	1518.58					
Unit 3		210.00	4.23	5.14	1411.30	1397.28					
Unit 4		210.00	4.35	5.19	1408.50	1352.00					
Unit 5		210.00	4.39	5.19	1407.90	1469.54					
BANDEL TPS		450.00	5.45	5.65	1585.50	1799.04	20	180.00			
Unit 1		60.00	0.52	1.15	164.20	247.00					
Unit 2	S	60.00	0.45	0.00	99.50	248.16		60.00	09/03/2018 04:26		WATER WALL TUBE LEAKAGE
Unit 3	L	60.00	0.52	0.00	121.20	69.89		60.00	14/10/2017 05:45		SUPER HEATER TUBE LEAKAGE
Unit 4	L	60.00	0.61	0.00	141.10	91.01		60.00	01/12/2017 05:36		MISC. SHORT DURATION MAINTENANCE WORKS
Unit 5		210.00	3.35	4.50	1059.50	1142.98					
D.P.L. TPS		660.00	6.93	8.85	2254.30	2306.79	9	110.00			
Unit 6	L	110.00	0.00	0.00	0.00	1.99		110.00	05/11/2017 15:43		ELECTRICAL MISCELLANEOUS PROBLEMS
Unit 7		300.00	3.48	5.01	1126.80	1409.66					
Unit 8		250.00	3.45	3.84	1127.50	895.14					
KOLAGHAT TPS		1260.00	17.93	15.84	5223.30	4381.45	0	420.00			
Unit 1		210.00	2.06	3.30	706.60	881.42					
Unit 2		210.00	2.26	3.12	722.60	545.52					
Unit 3	L	210.00	2.61	0.00	385.10	0.00		210.00	22/02/2017 05:05		POLLUTION PROBLEM
Unit 4	P	210.00	2.87	0.00	929.70	1065.22		210.00	02/02/2018 12:50		BOILER OVERHAUL/ ANNUAL MAINTENANCE
Unit 5		210.00	4.19	4.70	1371.90	1425.85					
Unit 6		210.00	3.94	4.72	1107.40	463.44					
SAGARDIGHI TPS		1600.00	15.55	26.40	5173.50	5942.87	1				
Unit 1		300.00	3.74	5.80	1271.40	1266.91					
Unit 2		300.00	4.23	5.59	1311.30	1521.30					
Unit 3		500.00	4.68	7.48	1601.80	1794.43					
Unit 4		500.00	2.90	7.53	989.00	1360.23					
SANTALDIH TPS		500.00	11.42	12.04	3760.20	2709.58	2				
Unit 5		250.00	5.71	6.00	1830.10	739.03					
Unit 6		250.00	5.71	6.04	1930.10	1970.55					
TYPE: THER (GT)		80.00	0.00	0.00	0.00	0.00		80.00			
HALDIA GT (Liq.)		40.00	0.00	0.00	0.00	0.00		40.00			

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
KASBA GT (Liq.)		40.00	0.00	0.00	0.00	0.00		40.00			
TYPE: HYDRO		986.00	3.68	2.59	1518.80	1220.68		52.00			
JALDHAKA HPS ST-I		36.00	0.19	0.30	153.90	139.06		27.00			
PURULIA PSS HPS.		900.00	3.23	2.03	1132.30	964.92					
RAMMAM HPS.		50.00	0.26	0.26	232.60	116.70		25.00			
SECTOR: PVT SECTOR		1875.00	28.80	31.76	9645.00	10210.28		525.00			
TYPE: THERMAL		1875.00	28.80	31.76	9645.00	10210.28		525.00			
BUDGE BUDGE TPS		750.00	16.10	17.74	5362.00	5683.48	19				
Unit 1		250.00	5.52	5.74	1784.20	1978.67					
Unit 2		250.00	5.29	5.81	1788.90	1791.47					
Unit 3		250.00	5.29	6.19	1788.90	1913.34					
CHINAKURI TPS		0.00	0.00	0.00	0.00	0.00		0.00			
Unit 1		0.00	0.00	0.00	0.00	0.00		0.00			
Unit 2		0.00	0.00	0.00	0.00	0.00		0.00			
Unit 3		0.00	0.00	0.00	0.00	0.00		0.00			
HALDIA TPP		600.00	11.77	14.02	3952.70	4227.82	14				
Unit 1		300.00	6.00	7.11	1974.00	2079.14					
Unit 2		300.00	5.77	6.91	1978.70	2148.68					
INDIA POWER TPP (HALDIA)		150.00	0.00	0.00	0.00	27.48		150.00			
Unit 1	L	150.00	0.00	0.00	0.00	27.48		150.00	02/12/2017 05:07		NON STABLISED UNIT
Unit 2		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
Unit 3		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
SOUTHERN REPL. TPS		135.00	0.93	0.00	330.30	271.50	45	135.00			
Unit 1	S	67.50	0.48	0.00	164.80	110.90		67.50	09/03/2018 21:48		RSD/LOW SCHEDULE
Unit 2	S	67.50	0.45	0.00	165.50	160.60		67.50	08/03/2018 21:19		RSD/LOW SCHEDULE
TITAGARH TPS		240.00	0.00	0.00	0.00	0.00	7	240.00			
Unit 1	L	60.00	0.00	0.00	0.00	0.00		60.00	10/10/2016 04:57		RESERVE SHUT DOWN / STANDBY UNIT
Unit 2	L	60.00	0.00	0.00	0.00	0.00		60.00	09/10/2016 04:57		RESERVE SHUT DOWN / STANDBY UNIT
Unit 3	L	60.00	0.00	0.00	0.00	0.00		60.00	10/10/2016 04:18		RESERVE SHUT DOWN / STANDBY UNIT
Unit 4	L	60.00	0.00	0.00	0.00	0.00		60.00	09/10/2016 05:36		RESERVE SHUT DOWN / STANDBY UNIT
SECTOR: CENTRAL SECTOR		7142.00	98.18	112.92	33834.20	34159.42		1060.00			
TYPE: THERMAL		6850.00	96.44	111.84	32600.80	33301.84		1060.00			
DURGAPUR STEEL TPS		1000.00	18.42	21.91	6083.20	6034.02	9				

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
Unit 1		500.00	9.19	9.89	3154.90	2753.30					
Unit 2		500.00	9.23	12.02	2928.30	3280.72					
DURGAPUR TPS		210.00	0.90	3.58	321.00	853.03	40				
Unit 4		210.00	0.90	3.58	321.00	853.03					
FARAKKA STPS		2100.00	40.49	43.49	12700.90	12683.95	0				
Unit 1		200.00	3.94	4.28	1209.40	1222.36					
Unit 2		200.00	3.52	4.64	1218.20	1278.37					
Unit 3		200.00	3.94	4.77	1209.40	1209.53					
Unit 4		500.00	10.19	10.02	3010.90	3190.95					
Unit 5		500.00	9.13	9.29	3033.30	2879.18					
Unit 6		500.00	9.77	10.49	3019.70	2903.56					
MEJIA TPS		2340.00	31.15	42.23	11610.90	11667.51	4	460.00			
Unit 1	L	210.00	2.45	0.00	814.50	1068.68		210.00	14/02/2018 18:02		ECONOMISER TUBE LEAKAGE
Unit 2		210.00	2.45	4.32	834.50	1038.53					
Unit 3		210.00	2.45	4.98	785.50	1197.32					
Unit 4		210.00	2.45	4.40	785.50	821.03					
Unit 5	L	250.00	0.00	0.00	1354.40	810.79		250.00	22/09/2017 00:09		WATER WALL TUBE LEAKAGE
Unit 6		250.00	3.81	5.96	1299.10	1848.55					
Unit 7		500.00	8.77	11.93	2868.70	3334.54					
Unit 8		500.00	8.77	10.64	2868.70	1548.07					
RAGHUNATHPUR TPP		1200.00	5.48	0.63	1884.80	2063.33	2	600.00			
Unit 1	*	600.00	2.74	0.63	942.40	1382.29			08/03/2018 02:24	10/03/2018 04.53.00	AIR PREHEATERS PROBLEM
Unit 2	L	600.00	2.74	0.00	942.40	681.04		600.00	28/12/2017 00:00		BOILER MISC. PROBLEM
TYPE: HYDRO		292.00	1.74	1.08	1233.40	857.58					
TEESTA LOW DAM-III HPS		132.00	0.97	0.47	529.70	376.02					
TEESTA LOW DAM-IV HPS		160.00	0.77	0.61	703.70	481.56					
NORTH EASTERN											
REGION TOTAL		3589.55	44.12	39.33	15342.20	15162.56		136.00			
ARUNACHAL PRADESH											
STATE TOTAL		405.00	8.84	1.10	1844.40	1383.69					
SECTOR: CENTRAL SECTOR		405.00	8.84	1.10	1844.40	1383.69					
TYPE: HYDRO		405.00	8.84	1.10	1844.40	1383.69					
KAMENG HPS		0.00	6.29	0.00	475.90	0.00					

POWER STATION		MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
			TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
					PROG.	ACTUAL	10/03/2018				
PARE		0.00	0.94	0.00	202.40	0.00					
RANGANADI HPS.		405.00	1.61	1.10	1166.10	1383.69					
ASSAM											
STATE TOTAL		1404.45	16.16	18.54	5780.60	5612.91		70.00			
SECTOR: STATE SECTOR		388.45	3.54	2.56	1530.40	1415.09		20.00			
TYPE: THERMAL		0.00	0.00	0.00	0.00	0.00		0.00			
CHANDRAPUR(ASSAM) TPS		0.00	0.00	0.00	0.00	0.00		0.00			
Unit 1	L	0.00	0.00	0.00	0.00	0.00		0.00	07/05/1999 07:00		UNECONOMICAL OPERATION
Unit 2	L	0.00	0.00	0.00	0.00	0.00		0.00	16/06/1999 23:20		UNECONOMICAL OPERATION
TYPE: THER (GT)		288.45	3.35	2.21	1144.50	938.45		20.00			
LAKWA GT		127.20	2.49	1.42	832.90	631.44		20.00			
NAMRUP CCPP		161.25	0.86	0.79	311.60	307.01		0.00			
TYPE: HYDRO		100.00	0.19	0.35	385.90	476.64					
KARBI LANGPI HPS.		100.00	0.19	0.35	385.90	476.64					
SECTOR: CENTRAL SECTOR		1016.00	12.62	15.98	4250.20	4197.82		50.00			
TYPE: THERMAL		500.00	7.12	11.11	1700.20	1533.53					
BONGAIGAON TPP		500.00	7.12	11.11	1700.20	1533.53	1				
Unit 1		250.00	4.35	5.56	1508.50	945.54					
Unit 2		250.00	2.77	5.55	191.70	587.99					
Unit 3		0.00	0.00	0.00	0.00	0.00					unit not yet commissioned
TYPE: THER (GT)		291.00	4.73	4.17	1630.30	1514.45					
KATHALGURI CCPP		291.00	4.73	4.17	1630.30	1514.45					
TYPE: HYDRO		225.00	0.77	0.70	919.70	1149.84		50.00			
KOPILI HPS.		225.00	0.77	0.70	919.70	1149.84		50.00			
MANIPUR											
STATE TOTAL		141.00	0.65	0.99	586.50	804.39					
SECTOR: STATE SECTOR		36.00	0.00	0.00	0.00	0.00					
TYPE: THER (DG)		36.00	0.00	0.00	0.00	0.00					
LEIMAKHONG DG		36.00	0.00	0.00	0.00	0.00					
SECTOR: CENTRAL SECTOR		105.00	0.65	0.99	586.50	804.39					
TYPE: HYDRO		105.00	0.65	0.99	586.50	804.39					
LOKTAK HPS.		105.00	0.65	0.99	586.50	804.39					

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
				PROG.	ACTUAL	10/03/2018				
MEGHALAYA										
STATE TOTAL	372.00	1.19	1.86	1074.90	1370.95		25.00			
SECTOR: STATE SECTOR	322.00	1.06	1.69	896.60	1114.86					
TYPE: HYDRO	322.00	1.06	1.69	896.60	1114.86					
KYRDEMKULAI HPS.	60.00	0.23	0.42	125.30	124.81					
MYNTDU(LESHKA) St-1 HPS	126.00	0.16	0.14	424.60	501.13					
NEW UMTRU HPS	40.00	0.19	0.30	55.90	155.68					
UMIAM HPS ST-I	36.00	0.19	0.38	104.90	123.60					
UMIAM HPS ST-IV	60.00	0.29	0.45	185.90	209.64					
SECTOR: CENTRAL SECTOR	50.00	0.13	0.17	178.30	256.09		25.00			
TYPE: HYDRO	50.00	0.13	0.17	178.30	256.09		25.00			
KHONDONG HPS.	50.00	0.13	0.17	178.30	256.09		25.00			
MIZORAM										
STATE TOTAL	60.00	0.42	0.22	109.20	73.68					
SECTOR: CENTRAL SECTOR	60.00	0.42	0.22	109.20	73.68					
TYPE: HYDRO	60.00	0.42	0.22	109.20	73.68					
TUIRIAL HPS	60.00	0.42	0.22	109.20	73.68					
NAGALAND										
STATE TOTAL	75.00	0.10	0.16	225.00	271.46		25.00			
SECTOR: CENTRAL SECTOR	75.00	0.10	0.16	225.00	271.46		25.00			
TYPE: HYDRO	75.00	0.10	0.16	225.00	271.46		25.00			
DOYANG HPS.	75.00	0.10	0.16	225.00	271.46		25.00			
TRIPURA										
STATE TOTAL	1132.10	16.76	16.46	5721.60	5645.48		16.00			
SECTOR: STATE SECTOR	169.50	1.63	1.47	559.30	555.08		16.00			
TYPE: THER (GT)	169.50	1.63	1.47	559.30	555.08		16.00			
BARAMURA GT	58.50	0.54	0.50	192.40	167.47					
ROKHIA GT	111.00	1.09	0.97	366.90	387.61		16.00			
SECTOR: CENTRAL SECTOR	962.60	15.13	14.99	5162.30	5090.40					
TYPE: THER (GT)	962.60	15.13	14.99	5162.30	5090.40					
AGARTALA GT	135.00	2.81	1.91	921.10	654.09					

POWER STATION	MONITORED CAP. (MW)	GENERATION (MU)				COAL STOCK IN DAYS	CAP. UNDER OUTAGE (MW)	OUTAGE DATE (DD/MM/YYYY HH24:MI)	EXPECTED DATE / SYNC. DATE	REMARKS
		TODAY'S PROGRAM	TODAY'S ACTUAL	APRIL 1 TILL DATE (2017-18)						
				PROG.	ACTUAL	10/03/2018				
MONARCHAK CCPP	101.00	0.00	1.95	0.00	633.64					
TRIPURA CCPP	726.60	12.32	11.13	4241.20	3802.67					
BHUTAN IMP.										
REGION TOTAL	0.00	4.55	2.46	4904.50	4866.57					
BHUTAN										
STATE TOTAL	0.00	4.55	2.46	4904.50	4866.57					
SECTOR:	0.00	4.55	2.46	4904.50	4866.57					
TYPE: null	0.00	4.55	2.46	4904.50	4866.57					
CHUKHA	0.00	1.13	0.89	1194.30	1663.32					
KURICHU	0.00	0.32	0.31	265.20	360.79					
TALA	0.00	3.10	1.26	3445.00	2842.46					